

akm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 800
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1010
Form HC-10A (Rev. 6/80)	04-0120F4	Date	02/20/09 - 2/21/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS			
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor		
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor	
		Regional Steel													
1	1	General Foreman	10										Bognaes, Bob	RSC	
2	1	Foreman	0										Greenlee, Tim	RSC	
3	1	Ironworker	0										Pelayo, Jose	RSC	
4	1	Ironworker	0										Reyes, Danial	RSC	
5	1	Ironworker	0										Quiroz, Victor	RSC	
6	1	Ironworker	0										Quiroz, Fermin	RSC	
7	1	Ironworker	0										Ortiz, Lucino	RSC	
8	1	Ironworker	0										Van Brusselen, Jon	RSC	
9	1	Ironworker	0										Rodriguez, Ernesto	RSC	
10	1	Ironworker	0										Rasmussen, John	RSC	
11	1	Ironworker	10										Gutierrez, Rodolfo	RSC	
12	1	Ironworker	0										Leon, Fidel	RSC	

Weather: Night work - mild to cold, humid, windy, Hi 60 F Lo 42 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Regional Steel

- RSC on site for concrete pour 6 north.
- RSC performed some last minute punch list items before concrete reach area.

Conco:

- On site to place concrete and perform concrete consolidation.

P.Gagnier

- Approximately 790 CM of mix 160061 was placed at this location.

dkm

NOTES:


- Inspector spent day shift at Caltrans Annual Winter Training.
- M. Bruce and myself inspected the placement of concrete for the majority of the pour.
- A. Pannu assisted with concrete sampling and inspecting the placement of concrete for breaks and replaced P. Gagnier.
- V. Altamirano was the lead in concrete sampling assisted by A. Pannu and R. Granados.
- S. Soheilifard collected concrete batch tickets.
- M. Modanlou replaced M. Bruce.
- Overall concrete placement went well with no major issues.
- Worked 2 hours OT on 2/20/09 and 6 hours OT on 2/21/09 for concrete placement inspection.

Concrete Cylinders:

2/21/09 – R. Martin and myself picked up and delivered concrete cylinders to Caltrans curing room on pier 7 for approximately 4 hours of OT.

Inspector:

Pamela Gagnier



Trans. Engineer (C)/Asst. Struct. Rep