

OK my

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 848
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1085
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/09/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													REMARKS	
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)  Regional Steel											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Ironworker	8										Gomez, Antonio	RSC
3	1	Ironworker	8										Sanchez, Edwardo	RSC
4	1	Ironworker	0										Pelayo, Jose	RSC
5	1	Ironworker	0										Rodriguez, Jose	RSC

Weather: Cloudy, scattered showers, cold, Hi 65 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC torqued #19 hairpin couplers on southeast face for closure pour rebar.
- RSC continue to install #19 hairpin couplers on southeast face.
- RSC started installing vertical hairpins @ 600mm. See sheet 497S25R3.

NOTES:

- RSC used torque wrench 2008/263939.
- RSC torqued 95 #19 couplers today.
- B. Bognaes informed me today the #19 U bars for each hairpin bar set was fabricated with long tails and he intends to lay vertically rather than horizontal. I will discuss with designers at TYLin.


Office

P.Gagnier

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep