

dkm  
c

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 849
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1095
Form HC-10A (Rev. 6/80)	04-0120F4	Date	04/10/09

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor	
		Regional Steel													
1	1	General Foreman	8										Bognaes, Bob	RSC	
2	1	Ironworker	8										Gomez, Antonio	RSC	
3	1	Ironworker	8										Sanchez, Edwardo	RSC	
4	1	Ironworker	0										Pelayo, Jose	RSC	
5	1	Ironworker	0										Rodriguez, Jose	RSC	

Weather: Cloudy, damp, cold, Hi 65 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce diary for labor, equipment and remarks.

Daily for Regional Steel

- RSC torqued #19 hairpin couplers on southeast face for closure pour rebar.
- RSC continue to install #19 vertical hairpins @ 600mm.
- RSC started installing #19 U bars for each hairpin bar set. See sheet 497S25R3.

NOTES:


- RSC used torque wrench 2008/263939.
- RSC torqued 150 #19 couplers today.
- B. Bognaes informed me yesterday the #19 U bars for each hairpin bar set was fabricated with long tails and he intends to lay vertically rather than horizontal. I continue to try and discuss with designers at TYLin.
- Hurt my shoulders today climbing on the scaffolding wrote incident report. G. Klebanov not available to receive today will turn in on Monday.

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep