

Job Stamp

04-0120F4

SFOBB SAS

Const. Calendar: 898

Project Work Day No.: 1108

Date 05/29/2009

Inspectors	Start	08:30	Stop	09:30
Hours		13:00		13:40
Shift Hours		07:00		15:30

okmy

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge W2									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)		Name		Contractor								
1	1	General Foreman	8									Terry Cronk	ABF	
2	1	W2 Pile Driver Foreman	8									Nigel Lohse	ABF	
3	1	Pile Driver	8									Richard Yambao	ABF	
4	1	Pile Driver	8									George McNeil	ABF	
5	1	Laborer	8									Jose Molina	ABF	
6	1	Laborer	8									Rigiberto Campos	ABF	
7	1	Pile Driver J/M	8									Audre Hudson	ABF	
8	1	Pile Driver/Welder	8									Henry Wheat	ABF	
9	1	Elevator Operator	8									Howard Schroyer	ABF	
10	1	Pile Driver	8									Andrew Adams	ABF	
11	1	Pile Driver	8									Kurt Chaisson	ABF	
12	1	Pile Driver	8									Jesse Johnasen	ABF	
13	1	Crane Operator	8									Dale Thomas	ABF	
14	1	Operator Apprentice/Oiler	8									Scott Ross	ABF	
15	1	Pile Driver								8		Abasi Delley	ABF	
16	1	Laborer	8									Pedro Garod	ABF	
17	1	Laborer	8									Ignacio Garcia	ABF	
18	1	Piledriver	8									Daniel Schwartz	ABF	
19	1	Crane Operator	8									Ben Scott	ABF	
20	1	Laborer	8									Byron Contreras	ABF	
21	1	Piledriver	8									Allen Briney	ABF	
LR1300	1	Crane	8									Liebherr	ABF	
	1	Elevator	8										ABF	
5573-140	1	Forklift 544D-10	4										ABF	
481-93-6013	1	Manlift S-125	8							4		Hertz Rental	ABF	
481-93-6009	1	Manlift S-125										Hertz Rental	ABF	
VY8T66	1	Crane	8							8		Hertz Rental	ABF	
768-50-4005	1	Welding Machine	8									Bragg Grove RT890E	ABF	
768-50-4009	1	Welding Machine	8									Lincoln	ABF	
												Lincoln	ABF	

dkm

	1	Main Power Generator	8															MQ 220	ABF central	
549-20-4007	1	Mobile Power Generator																8	MQ Whisper Watt 7000	ABF
549-36-7031	1	Mobile Power Generator																8	MQ Whisper Watt	ABF, top of cap for strand jacks
185R	1	Air Compressor	8																Ingersoll Rand	ABF deck
	2	Pickup																8	Ford	ABF
	6	Strand Jacks																8	Bigge	Bigge
	4	Generator/hydraulic pump																8	Bigge	Bigge

Weather: Overcast in the morning, with cool temperatures and light winds, sunny with mild temperatures in the afternoon with strong winds from the west – Hi 74°F Low 56°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to form the north end of the CBT-23 to 36 post-tensioning blockouts.
- Continued bushing the vertical concrete surfaces at the jacking saddle opening.
- Continued to splice(weld) W36x160 beams together to be used as toggle beams for the strand jacks "B" and "C" located near the perimeter of the median.
- Began to weld channels to the pipe column at midheight (from the top of the W2E caisson) to provide lateral support to the columns during removal and lowering.
- Continued to rebush the concrete surface at the W2E long vertical bar blockout due to the grouting operation.
- Loosened the "plug screws" on the sandjack cans in preparation for lowering the frame for columns 13 to 21 near W2E.

Office work:

- Continued to compile a summary spreadsheet for the deltas (N, E, Z) of the W2W deviation anchor rods.
- Wrote yesterdays and todays diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)