

OK

- RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45  
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

---

<b>REPORT NO.:</b> 897/1107	<b>DATE:</b> 05/28/2009	<b>DAY:</b> Thursday
<b>NORMAL SHIFT:</b> 0730 - 1600	<b>TEMPERATURE:</b> High: 63 °F Low: 56°F	
<b>WEATHER:</b> AM- cloudy, cool	PM- p.cloudy, mild	

---

*Contractor activities:*

*ABF -Crew preparing for Truss FSW4-FSW9 and Truss FSE12-FSE14 erection.  
TDJ – continuing work at TTG, welding of pile head connection shear plates in progress.*

ABF performed test pick of truss segment FSE12-FSE14 this afternoon (originally intended to be performed yesterday, however, stiffener plate welding was not complete; see detailed diary of M. Modanlou for description). Truss erection with shear leg barge crane planned for tomorrow, 05/29/09. ABF crew boats to operate beginning 0500 hrs, pick operation planned to begin 0600, with load off barge by 0700.

---

SIGNATURE:

  
Mark Vilcheck

TITLE: Assistant Structure Representative

---

REC'D \*09 JUN-24 #010099

CEM4501