

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 842  
Project Work Day No.  
Date **04/3/2009**  
Shift Hours Start 7:00 Stop 5:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - VALENTINE CORPORATION**

| EQUIPMENT AND/OR LABOR: |         |  | HOURS - ITEM NO.       |  |  |  |  |  |  |  |  |  | REMARKS |              |              |            |
|-------------------------|---------|--|------------------------|--|--|--|--|--|--|--|--|--|---------|--------------|--------------|------------|
| Equip. #                | NO. MEN | DESCRIPTION<br>(Of Equipment or Labor) | CCO 96 Field Site Work |  |  |  |  |  |  |  |  |  |         | IDLE OR DOWN | Name         | Contractor |
| 1                       | 1       | Foreman                                | 10                     |  |  |  |  |  |  |  |  |  |         |              | Mike Kolosey | Valentine  |
| 2                       | 1       | Operator                               | 10                     |  |  |  |  |  |  |  |  |  |         |              | Jim Noone    | Valentine  |
| 3                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 4                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 5                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 6                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 7                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 8                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 9                       |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 10                      |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 11                      |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
| 12                      |         |  |                        |  |  |  |  |  |  |  |  |  |         |              |              |            |
|                         | 1       | CAT 416E Backhoe                       | 2                      |  |  |  |  |  |  |  |  |  |         | 8            |              | Valentine  |
|                         | 1       | Homelite 600 W Generator               | 10                     |  |  |  |  |  |  |  |  |  |         |              |              | Valentine  |
|                         | 1       | 10-wheeler with flatbed                | 10                     |  |  |  |  |  |  |  |  |  |         |              |              | Valentine  |
|                         | 1       | Ford F250 Pickup                       | 10                     |  |  |  |  |  |  |  |  |  |         |              |              | Valentine  |

**Weather:** Sunny clear morning, cold morning 50 F low 70 F high.

**Description of Operation:**

Valentine continued forming and placing rebar in the north abutment footing. Placed 3/4" anchor bolts. Translab took compaction tests on the soil subgrade. Tests came up to 95% compaction. Concrete pour was rescheduled for tomorrow since pre-placement work not complete.

*Jeff Ocampo*  
Jeff Ocampo

Assistant Structure Representative

