

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 843
Project Work Day No.
Date 04/4/2009
Shift Hours Start 7:00 Stop 4:00 PM
Inspector Shift 10 AM to 2:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - VALENTINE CORPORATION

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO 96 Field Site Work									IDLE OR DOWN	Name	Contractor
1	1	Foreman	4										Mike Kolosey	Valentine
2	1	Foreman	8										Matt O'Brien	Valentine
3	1	Operator	8										Jim Noone	Valentine
4														
5														
6														
7														
8														
9														
10														
11														
12														
	1	CAT 416E Backhoe										8		Valentine
	1	Homelite 600 W Generator	8											Valentine
	1	10-wheeler with flatbed	8											Valentine
	2	Ford F250 Pickup	8											Valentine

Weather: Sunny clear morning, cold morning 50 F low 70 F high.

Description of Operation:

Valentine placed concrete in the abutment footings. Placed about 12 cubic yards of concrete. Central Concrete mix 140P15P1 was used.


Jeff Ocampo

Assistant Structure Representative

