

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 846  
Project Work Day No.  
Date **04/7/2009**  
Shift Hours Start 7:00 Stop 9:00 AM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - VALENTINE CORPORATION**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	CCO 96 Field Site Work												IDLE OR DOWN	Name	Contractor
1	1	Foreman	2													Mike Kolosey	Valentine
2	1	Carpenter	2													Jim Maurer	Valentine
3	1	Operator	2													Jim Noone	Valentine
4																	
5																	
6																	
7																	
8																	
9																	
10																	
11																	
12																	
	1	CAT 416E Backhoe												8			Valentine
	1	MQ 3600 W Generator	2														Valentine
	1	10-wheel dump and transport trailer	2														Valentine
	2	Ford F250 Pickup	2														Valentine
	1	27T Truck Mounted Crane												8			Valentine

**Weather:** Intermittent Rain morning, 50 F low 65 F high.

**Description of Operation:**

Valentine stripped forms from the abutment back walls. Trimmed off steel girders to fit bridge abutments. Rain caused the contractor to cease working and leave the site.

Jeff Ocampo 

Assistant Structure Representative

