

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 848
Project Work Day No.
Date **04/9/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - VALENTINE CORPORATION**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
		CCO 96 Field Site Work												IDLE OR DOWN
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												
1	1	Foreman	8										Mike Kolosey	Valentine
2	1	Carpenter	8										Jim Maurer	Valentine
3	1	Operator	8										Jim Noone	Valentine
4														
5														
6														
7														
8														
9														
10														
11														
12														
	1	CAT 416E Backhoe									8			Valentine
	1	Homelite 3600 W Generator	8											Valentine
	2	Ford F250 Pickup	8											Valentine
	1	27T Truck Mounted Crane	2								6			Valentine

Weather: Light rain all day 45 F low 65 F high.

Description of Operation:

Valentine grouted under the base plates with rapid set grout. Started installing timber decking. Asked Dave Levine to confirm with bridge designer that staggering of the sleeper bolts is his intention but not specified clearly on the plan details. Dave said that the designer will not be available for the next few days.

Jeff Ocampo

Assistant Structure Representative