

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
CEM-4501 (REV 11/92) CT# 7541-3506-1 (*Modified For Field Office Use*)

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SFOBB-ESSSP
Self-Anchored Suspension Span

GR

- RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46


REPORT NO.: 904/1114	DATE: 06/04/2009	DAY: Thursday
NORMAL SHIFT: 0730 - 1600	TEMPERATURE: High: 63 °F	Low: 56°F
WEATHER: AM- cloudy, cool	PM- p.cloudy, mild	

Contractor activities:
ABF – erection of FSW4-FSW7.

ABF picked truss segment FSW4-FSW7 this morning and erected it in place. Crew worked until ~1700 hrs to complete minimum bolting required to disengage shear leg crane. No major issues reported with erection.

I left office ~1430. 2 hrs SL.

SIGNATURE:


Mark Vilcheck

TITLE: Assistant Structure Representative

CEM4501

REC'D *09 JUN-25 #010179

Page 1 of 1