

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

| |
|--|
|  THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTRANS THE AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small> |
| 04-0120F4 04-SF-80-13.2/13.9 SAS |

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | |
|--|---|
| REPORT NO.: SHIFT HOUR: START: 07:00 STOP: 15:30 | DATE: 02/02/09 To 02/06/09 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day) TEMPERATURE: MIN: NA MAX: NA |
| WEATHER: (NA – See Weekly Statement of Working Days) | |

Monday: 02/02/09

- Completed and filed my ARE diaries of last week.
- Received from TYLin new updates for CCO' s 25S1, 72, 93 and 99. Copied to files and to the responsible senior for review.
- Updated CCO log for the "Global Resolution" CCO' s and forwarded to Trish Stoop of TBPOC, per Darryl.
- Revised CCO 31 and CCO memo to reflect the \$1.2M cost estimate, to be used for acquiring HQ-ATP.

Tuesday: 02/03/09

- Received from TYLin new updates for CCO 104. Copied to files and to the responsible senior for review.
- Received a string of e-mails about Ultrasonic Testing that was requested by Team China.
- Darryl Schram assigned CCO 107 for the (UT) and called it "Alternative Testing Method".
- A second ATP for CCO 25S1 was issued today to ABF. Plan Sheets do not have former changes per memo.

Wednesday: 02/04/09

- Prepared CCO 31 package (Mechanical Modifications) and sent for Headquarter approval, since the estimated cost is now over \$200K. Received concurrences on the revised cost estimate of \$1.2M.
- Responded to Alex Schmitt e-mail about which CCO covers RFI-224. This RFI was classified under "RFIs that are closed - No CCO to follow" on the list of early RFIs (from 1 to 430) that was established.
- Covered with Darryl Schram the work in progress. Darryl requested updating CCO 97 files (S-Wire) with the aid of documents from Gary Pursell, which I did.
- Covered with Sandra Michelotti, Sam Patel and Rob Feather the reviewed documents of CCO 72 (Cable Electrical) and the review notes to be sent to TYLin for action.
- Meeting with Darryl Schram and James Duxbury at TYLin office about the conformance of revised plan sheets in regards to keeping former revisions in case of same CCO update. Agreed that some exceptions apply.

Thursday: 02/05/09

- Received notification for TBPOC approval to CCO' s 77S1 and 91S1.
- Prepared CCO 77S1 package (Green Tags) and sent to DO for HQ (I&A).
- Prepared CCO 91S1 package (Addl. NDT) and sent to DO for HQ (I&A).
- Updated CCO log to include the new activities.
- Received from ABF executed CCO 89 (Deck Panel Accept. Criteria). Prepared final memo and got approval.

Friday: 02/06/09

- Participated in the MEP CCO meeting.
- Prepared final approved CCO 89 package and sent to DO for processing.
- Received draft CCO 107 from Mark Woods/Team China for the "Alternative Testing Method".
- Worked on preparing draft CCO 107 and CCO memo that reflect (UT) as "Alternative Testing Method" and not a spec change.

RECT-09 JUN-25 #010194

SIGNATURE



(George Boughosn)

TITLE

Office Engineer, SAS

