

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>	04-0120F4 04-SF-80-13.2/13.9 SAS
--	---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START: 07:00 STOP: 15:30	796 to 800	DATE: 02/16/09 To 02/20/09 TEMPERATURE: MIN: NA MAX: NA	<input type="checkbox"/> M <input type="checkbox"/> T <input checked="" type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
WEATHER: (NA – See Weekly Statement of Working Days)			

- Monday: 02/16/09
- Holiday (President Day).
- Tuesday: 02/17/09
- Completed and filed my ARE diaries of last week.
 - Received confirmation from District that CCO 88 (Electrical Coordination), is being processed.
 - Sent to ABF their copy of the approved CCO 88 (Electrical Coordination).
 - Approved some extra work bills for payment this estimate.
 - Identified some CCO's that can be closed and gave them to Roberto to issue a notification letter to ABF.
 - Updated CCO log to include the recent CCO concurrences and approvals.
- Wednesday: 02/18/09
- Packaged some approved CCO's to go to document control. CCO files checked for completeness, cleaned from drafts and CCO project file checklist filled out.
 - Called into Mike Seal of FOCON and scheduled a meeting to go over the extra work to be done at the PIO.
 - Covered with Darryl Schram and Scott Fabel the work in progress.
 - There is a blown-out electrical meter at the substation at pier 7 parking lot that need to be fixed. Called into an electrician through FOCON to come and give us an estimate to fix the problem.
 - Received notification from our office that we need to take a budget cut similar to Caltrans employee. Starts next month (March, 09) we have to take 2 days non-billable hours each month.
- Thursday: 02/19/09
- Received e-mail from Chris Master requesting repair to a water leak in the "Mission Bay trailer".
 - Met with Mike Seal of FOCON and Darryl Schram. Went over the extra work to be done at the PIO. Walked over the place and explained to Mike what needs to be done. Darryl suggested that we do the layout in place ahead of FOCON starting work to aid the contractor.
 - An electrician was onsite today to fix the blown-out electrical meter at the substation at pier 7 parking lot.
 - Received concurrences from Rich Foley on CCO 95 (Detailing cost) and CCO 105 (Tower fit lugs).
- Friday: 02/20/09
- Attended the MEP CCO meeting.
 - Sent to ABF their copy of the approved CCO 57S1 (Cable Band Casting Welding).
 - Asked Roberto Borja to take note and close some final CCOs in the system. Gave Roberto a list of those to be closed and be sent to ABF in a notification letter similar to the one we issued earlier.
 - Finished gathering all Special Provisions changes incurred in the change order process until now.
 - An electrician was onsite today to fix the blown-out electrical meter at the substation at pier 7 parking lot. The maintenance work can not be performed safely unless a complete electrical shutdown is in place. Scheduled work for tomorrow, Saturday and notified ABF and Caltrans of the possible Power outage.

RECT-09 JUN-25 #010205

SIGNATURE 	(George Boughosn)	TITLE Office Engineer, SAS 
--	-------------------	---