

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 803 to 807	DATE: 2/23 to 2/27/09 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Monday: 2/23/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Coulter Forge forwarded price quote request to Berkeley Forge and Tool
 - Reviewed ABF's RFCO 49 and discussed with Mark Vilcheck and Art Pannu. Art to verify field dimensions of shoring provided by TDJV. Shewitt has been working on this RFCO and will be coordinating with Mark on actual extra work done by TDJV.
 - Reviewed ABF's CCO 34 S0, S1 and S2 cost proposals
- Tuesday: 2/24/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Spoke with Fernando to expedite cost estimates from prospective local businesses for the temporary access bridge on Burma Road
 - ABF's electrician was able to access the mechanical room at the warehouse. He said it looks like ABF will be able to connect to a 60-amp source.
 - Worked on CCO 104 cost estimate
 - Spoke with Suzie of Contech and she will provide estimates by Thursday or Friday this week.
- Wednesday: 2/25/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on cost estimates for temporary access bridge for Burma Road
 - Worked on CCO 104 cost estimate. Met with George Baker to discuss revisions to the contract plans.
 - Attended internal CCO meeting
- Thursday: 2/26/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Attended SAS safety meeting
 - Set up meeting with AMC Consulting Engineers
 - Worked on CCO 104 cost estimate
- Friday: 2/27/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on CCO 104 cost estimate
 - Met with AMC Consulting Engineers regarding Burma Road temporary access bridge design

REC'D 09 JUN 25 #010209

SIGNATURE 	TITLE Consultant Engineer, SAS
---------------	--