

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTRANS SAN FRANCISCO AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>
04-0120F4 04-SF-80-13.2/13.9 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START: 07:00 STOP: 15:30	803 to 807	DATE: 02/23/09 To 02/27/09 TEMPERATURE: MIN: NA MAX: NA	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
WEATHER: (NA – See Weekly Statement of Working Days)			

Monday: 02/23/09

- Completed and filed my ARE diaries of last week.
- As planned the substation electrical repair work was done on Saturday the 21.
- Sent to ABF their copy of the approved CCO 91S1 (Additional NDT); CCO processed and in system.
- Updated CCO 97 (S-Wire) and CCO memo per Darryl request and updates from Gary Pursell.
- Received from TYLin new updates for CCO 71 and CCO 104, which are under CT review.

Tuesday: 02/24/09

- Started work on preparing the Project Monthly Cost Report (Pochana). Updated CCO log to reflect the Expended Amount to-date (paid to Contractor) up to 2/20/09 Estimate No. 34.
- Covered with Darryl Schram the work in progress. Informed Darryl of the extra work done on Saturday to fix the electrical sub-station.
- Worked on the new updates to CCO 99 that will be issued to ABF under a new ATP letter.
- Received from PB two sheets for CCO 83 (Miscellaneous Mechanical) and are under CT review (Rob Feather).

Wednesday: 02/25/09

- Closed some identified CCO' s in the system and dark greened them on CCO log. A "Notification of Closed CCOs" letter has been drafted and will be sent to ABF.
- Sent to ABF for signature (2) originals of final CCO 67 (Tower Base Template).
- Updated CCO log to include the recent CCO concurrences and approvals. Prepared prints for the meeting.
- Participated in the internal CCO meeting in the afternoon.


Thursday: 02/26/09

- Attended the Safety Meeting and the SAS all staff Meeting.
- Finalized the Project Monthly Cost Report (Pochana) and forwarded it to Darryl for action.
- Received from Mike Travis an ATP letter #3294 to ABF for a Fence Detail at W2. ATP says change will be under a "Future CCO", but no tracking mechanism. Clarified with Darryl that this to go under CCO 96.
- Received from Darryl Schram few action items in PMIV for different RFCO letters from ABF. Filed to be tracked properly under the RFCO log.
- Fixed ATP letter to CCO 99 that was issued referencing former "CCO 72" ATP' s instead of CCO 99.

Friday: 02/27/09

- Attended the MEP CCO meeting.
- Returned to PB for correction my comments on the (2) sheets of CCO 83 that need to be ATP' d to ABF.
- Received from PB their cost estimate to CCO 99.
- Meeting with Darryl Schram, Jeff Ocampo and AMC consulting about the Temporary Access Bridge.
- Packaged some approved CCO' s to go to document control. CCO files checked for completeness, cleaned from drafts and CCO project file checklist filled out.

REC'D 09 JUN 25 #010211

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---