

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	810 to 814	DATE: 03/02/09 To 03/06/09	M T W T F (Circle Day)
WEATHER:	(NA – See Weekly Statement of Working Days)		
		TEMPERATURE:	MIN; NA MAX; NA

Monday: 03/02/09

- Completed and filed my ARE diaries of last week.
- Sent package of CCO 55 (Service Platforms Electrical) for Design and maintenance over-site concurrences.
- Prepared draft CCO 55 (Service Platforms Electrical) and draft Memo for HQ (ATP).
- Mike Seal of FOCON stopped by our office today and handed out the invoice for the electrical repair work.

Tuesday: 03/03/09

- Revised draft CCO 55 concurrence memo to reflect the real scope now. The CM is one year old.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Meeting about CCO 55 (Service Platform Electrical) with Sandra Michelotti, Mike Travis, Sam Patel, Nick King and Rocky Garcia of PB. Agreed on issuing the changes on plan sheet 271RX only under CCO 70. Also clarified with PB the scope of CCO 55 and the fact that we are returning to original documents and using wireways (not cable trays) is not a change as thy say.

Wednesday: 03/04/09

- Received from PB the revised two sheets for CCO 83 (Miscellaneous Mechanical) and will be issued to ABF.
- Initiated new CCO 110 for the "MEP integration work" at the Skyway and OTD 1 projects.
- Meeting with Darryl Schram, Jeff Ocampo and Bill Howe about the temporary bridge and the location that needs MCM attention to clear the area.
- Updated CCO 55 (Service platform Electrical) and CCO memo to reflect the scope as been redefined.

Thursday: 03/05/09

- Received back from DO. The approved CCO' s 57S1 and 88.
- Called into FOCON and requested his subcontractor to pothole the location of the Temporary Access Bridge. We need to locate the Sewer, gas and duct-bank lines.
- Jake Van Eckevort informed me that an agreement has been reached with ABF about CCO 95 (Detailing costs). Prepared draft CCO and memo on S-drive for Jake to update.
- Clarified with Sandra Michelotti and Mike Travis the scope of CCO 55 and the changes needed to the CM.

Friday: 03/06/09

- Attended the MEP CCO meeting.
- Received notifications in PMIV of signed CCO' s 67 and 69 coming back from ABF. Need to have them physically in order to be approved and processed.
- Meeting with Darryl Schram and Mike of FOCON about the Temporary Access Bridge potholing and the extra work around PIO.
- FOCON subcontractor was onsite today with his equipment to pothole the location of the Temporary Access Bridge. The subcontractor located the Sewer, gas and duct-bank lines.

REC'D 09 JUN 25 #010218

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
--	--------------------------------------