

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 817 to 824	DATE: 3/9 to 3/13/09	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 3/9/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Called Sheedy Drayage (Ken 6635) to request a price quote to transport and store S-wire from the Oakland port.
 - Updated labor rates from Department of Industrial Relations
 - Worked on CCO 34 S0 cost estimate. Met with Sam and agreed on a final cost of \$1,212 for this CCO.
 - Took measurements of concrete ditch and edge of AC pavement and drafted a cross section of the new temporary access bridge location
 - Retrieved cost review documents from Shewitt regarding ABF's RFCO 49
 - Reviewed ABF's CCO 32 cost estimate
- Tuesday: 3/10/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Worked on CCO 32 cost estimate. Sam and I agreed on a final cost of \$13,901 for this CCO.
 - Spoke with Brian regarding bolting and additional touch-up painting of faying surfaces for the vortex plates. No decision has been made to use lock washers to minimize paint damage.
 - Reviewed Shewitt's cost evaluation of ABF's RFCO 49
 - Attended internal CCO meeting
- Wednesday: 3/11/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Reviewed storage options for S-wire. Provided Gary a spreadsheet of warehouse options. Original amount of \$600K ok for processing.
 - Gil suggested we discuss ABF's RFCO 49 next Monday before scheduling a meeting with Traylor-Dutra
 - Met with Ron Martin and Lalit to discuss merits of ABF's CCO 34 S1 costs. Reviewed CCO 34 S2 costs.
- Thursday: 3/12/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Attended SAS safety and staff meeting
 - Handed Saman CMC Steel Fabricator's extra work diaries for verification of hours claimed
 - Worked on CCO 27 revised cost estimate
- Friday: 3/13/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received price quote from Valentine Corporation for the temporary bridge design and construction. Dave to resubmit quote with bridge longer by 3 ½ feet to accommodate the clear span requirement to the footing.
 - Worked on CCO 27 cost estimate. Met with Sam to discuss added ZPMC scope in revised cost proposal.
 - Met with Ben Ghafghazi to request MCM to clear equipment for construction of the temporary bridge

03/13/09 10:56:23
 03/13/09 10:56:23
 03/13/09 10:56:23

SIGNATURE 	Jeff Ocampo	TITLE Consultant Engineer, SAS	
--	--------------------	--	---