

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 824 to 828	DATE: 03/16/09 To 03/20/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 03/16/09

- Completed and filed my ARE diaries of last week.
- Covered with Roberto Borja CCO 77S1 approval and processing to be available for this month estimate.
- Approved some extra work bills for this month estimate under CCO 8 and 12.
- Covered with Darryl Schram and Scott Fabel the work in progress. Confirmed with Darryl the AC work around PIO and other DG pathway by FOCON.
- Meeting about CCO 53 and CCO 24 plan sheet revisions; agreed on principle (present are: James Duxbury & Andrew B of TYLin; Darryl Schram, Bob B, Brian B, Scott F, George B & Alex S of Caltrans).
- Clarified with Ridder Alvarez of DO the issue with CCO 77S1 processing. CCO is now in system.

Tuesday: 03/17/09

- Prepared some documentation for the meeting with PB about CCO 55 and CCO 61 new updates.
- Meeting with PB about CCO 55 and CCO 61 new updates (present are: Nick King & Rocky Garcia of PB; Mike Travis, Sandra M, Sam P & George B for Caltrans). Agreed on some corrections to CCO updates.
- Meeting with Mike Seal of FOCON about the extra work, which is to be done around the PIO. Covered scope of work in detail and agreed on schedule and cost proposal. FOCON workers will start DG ramp this Wedn.
- Meeting with Mark of Folsom Asphalt about the work to be done around PIO; Mark did the layout of the work today and the AC work will start this Thursday early morning.

Wednesday: 03/18/09

- Came early today to install "No parking" signs for the work to be done today around the PIO.
- FOCON workers started the preparation and construction of the Decomposed Granite ramp. Ramp was almost complete by the end of the day.
- Sent to ABF one original of final approved CCO 67. CCO is processed and in system.
- Sent to ABF one original of final approved CCO 77S1. CCO is processed and in system.

Thursday: 03/19/09

- Came early today to install "No parking" signs for the work to be done today around the PIO.
- Folsom Lake Asphalt started early today preparing surface and area around the PIO for asphalt and for AC dike later. Asphalt was completed today and the AC dike was re-scheduled for tomorrow.
- Sent to ABF one original of final approved CCO 69. CCO is processed and in system.
- Arranged with FOCON the order and delivery schedule for next week of needed materials for planting.
- Contacted Jessica Dowel of Landscape Construction and informed her of our planting schedule of next week.

Friday: 03/20/09

- Came early today to install "No parking" signs for the work to be done today around the PIO.
- Received Headquarter (I&A) on CCO 32. CCO ready to go to ABF for signature.
- AC dike was installed as planned around the planting areas today.
- FOCON sent a plumber to quote us the installation of an irrigation system for planting area.
- FOCON workers moved the parking spots away from the PIO Building to have clear pathway.

REC'D '09 JUN-25 #010228

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---