

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RECT-00 JUN-25 #010230

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 824 to 827	DATE: 3/16 to 3/19/09 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Monday: 3/16/09** 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received cost proposal from Valentine Corporation for the temporary bridge. Their proposal excludes removal of excavation spoils off-site.
 - Discussed with Gil ABF's proposed costs for RFCO 49. Asked Sam Choy to schedule a meeting with Traylor-Dutra. Checked labor and equipment rates in T-D's extra work bills for compliance with current prevailing rates.
 - Reviewed ABF's revised CCO 27 cost estimate
 - Attended internal CCO 24 and 53 meeting
- Tuesday: 3/17/09** 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received revised quote of \$110K from AMC Consulting Engineers
 - Attended CCO meeting with ABF
 - Worked on revised CCO 27 cost estimate
 - Met with Mark Woods regarding ABF's request to have a scoping meeting on CCO 36 S1. Also discussed sequencing of work for CCO 62.
- Wednesday: 3/18/09** 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Notified Coulter Forge and Philadelphia Forgings that ABF will be sending them a bid package for the forging of the bearing blocks
 - Mark informed me that ABF's mock up of base plate per CCO 36 S1 have additional costs to install and embed pipes with 3 inch concrete
 - Worked on revised CCO 27 cost estimate
- Thursday: 3/19/09** 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Spoke with Dave Levine of Valentine Corporation to notify him as the successful bidder and requested engineering plans and calculations for submittal to EBMUD. Darryl sent Dave confirmation letter requesting plans and calculations.
 - Worked on revised CCO 27 cost estimate
 - Received CCO 34 S2 comments from Saman
 - Met with Sam Choy to discuss CCO 34 S2, RFCO 49 and CCO 27 costs. I will schedule meeting with John Callaghan and Traylor-Dutra re: RFCO 49. I will schedule a meeting with Jim Davidson re: CMC Steel's submitted costs on CCO 34 S2. Sam emailed China re: extra work quantities on revised CCO 27 cost proposal.

SIGNATURE 	TITLE Jeff Ocampo Consultant Engineer, SAS
--	---