

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>	<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>
---	--

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45


ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 831 to 835	DATE: 03/23/09 To 03/27/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

- Monday: 03/23/09**
- Came early today to install "No parking" signs for the striping work to be done today around the PIO.
 - Completed and filed my ARE diaries of last week.
 - Sent to ABF for signature two originals of final CCO 32. We received Headquarter (I&A) for the spec change.
 - Covered with Darryl Schram the work in progress. Confirmed with Darryl the striping work around PIO. All painting was done today as requested.
 - Three FOCON workers started the preparation of the area to be planted; stoned collected and hauled away. Topsoil, compost and mulch was ordered and delivered to the job site.
 - Clive Endress stopped by the PIO construction site and expressed his satisfaction about the work being done.
- Tuesday: 03/24/09**
- Came early today to take care of the construction work and planting around the PIO.
 - Three FOCON workers continued the preparation of the area to be planted; stoned collected and hauled away with a Bobcot machine. Topsoil mixed with the compost and spread over the area.
 - FOCON used a hand operated Auger machine to loosen ground and dig holes for planting.
 - Plants were delivered to jobsite around noon time.
 - Jessica Dowel from Landscape Department was onsite today and started laying out plants per planting plan.
- Wednesday: 03/25/09**
- Came early today to take care of the construction work and planting around the PIO.
 - Jessica Dowel and FOCON workers continued planting plants and covering area with Mulch.
 - A drip irrigation system will be installed. Contractor provided new water line with 3 valves and water timers to cover the 3 planting areas.
 - FOCON workers cleaned and cleared the construction area and pressure washed the walking areas.
 - Participated in the Internal CCO meeting.
- Thursday: 03/26/09**
- Came early today to take care of the construction work and planting around the PIO.
 - Attended the Safety Meeting.
 - Assisted in planning and installation of the drip irrigation system for the plants around the PIO.
 - Received and planted one new tree at the PIO with the help of one FOCON worker.
 - Reviewed with Jeff Ocampo the request from Kannu in China about CCO status.
- Friday: 03/27/09**
- Gave Gary Lai a blank Concurrence memo form for new CCO 114 (safety handrails).
 - Attended the MEP CCO meeting.
 - Jessica Dowel worked about 2 hours on the planting and irrigation. She will be back first on Wednesday to finish the remaining work.
 - Called into Mike Seal of FOCON and asked him to agree with Valentine Corp as his sub to do the temporary over-pass construction.

REC'D '09 JUN-26 #010233

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---