

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS - BAY AREA TOLL AUTHORITY - CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 838 to 842	DATE: 03/30/09 To 04/03/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 03/30/09

- Completed and filed my ARE diaries of last week.
- Called into Mike Seal of FOCON few times and asked him to seal the deal with Valentine Corp as his sub to do the temporary over-pass construction. Helped clarify contract points between the two.
- Worked on MCM clearing the Temp Bridge area. Contacted Amer Bata (Sup. T.E.) to help with that. I also informed Gary Pursell of the situation.
- Clarified with Gary Pursell the list of questions addressed by ABF in regards to Temp Bridge construction.
- Started work on the monthly project cost report (Pochana).

Tuesday: 03/31/09

- Finalized the monthly project cost report (Pochana) and forwarded it to Darryl Schram for action.
- One FOCON worker helped fix the gates at the entrance and close the gap. Steel chains and locks were installed to secure them.
- Contacted Bill Howe to help with MCM clearing the Temp Bridge area and covered the situation with Darryl Schram on the phone.
- Followed up with Hovik Kachian of Oakland Touchdown project on MCM clearing the area of Temp Bridge.
- Followed up with Mike Seal of FOCON to seal the deal with Valentine Corporation.

Wednesday: 04/01/09

- MCM has cleared the Area of Temp Bridge construction during the night.
- Followed up with Mike Seal of FOCON to resolve the issues remaining with Valentine Corporation.
- Covered with Darryl Schram the work in progress and all issues related to the Temp Bridge construction.
- Received from DO the approved and processed CCO' s 67, 69 and 71S1.
- CCO 97 (S-Wire) came back signed by ABF; worked on getting the CCO and memo approved.

Thursday: 04/02/09

- Valentine Corporation mobilized and came onsite at 7:30 am. Today. They started earthwork preparation for the footings.
- Scott Johnson of East Bay Mud was onsite to make sure all required clearances from their waste water pipe are considered. Layout was marked in Scotts presence and to his satisfaction.
- Prepared package of approved CCO 97 (S-Wire) and sent to DO for processing.
- Called into Jessica Dowel of Landscape Department and informed her that I will be out of office tomorrow and that she needs to come and finish the planting work around PIO. Jessica did not show up for a week now.

Friday: 04/03/09

- No work today (furlough day).

RECT-09 JUN-25 #010240

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---