

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

REC'D 09 JUN 26 #010241

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 838 to 842	DATE: 3/30 to 4/3/09	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 3/30/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Spoke with Dave of Valentine Corporation. Work can be completed by April 10. He will need a written agreement from Focon to start working. Spoke with Jennifer Ku of EBMUD and their structural engineer should have his comments to her by the end of the day. Received EBMUD comments and forwarded them to Valentine Corporation for revision and resubmittal.
 - Sent email response to Kannu regarding status of CCOs. Scott to post CCO information on the ftp site.
 - Worked on CCO 34 S1 cost estimate
- Tuesday: 3/31/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Received revised plans and calculations from Valentine and forwarded them to EBMUD for approval
 - MCM still has not cleared out their equipment where the temporary bridge will be constructed. George spoke with Bill Howe and Bill said he was going to work on it. Sent email to Dave to procure steel required. Left message for Jennifer Ku of EBMUD to let her know of our plan to start excavating tomorrow.
 - Attended CCO meeting with ABF
 - Worked on CCO 34 S1 cost estimate
- Wednesday: 4/1/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Had discussions with Valentine Corporation and Focon regarding their subcontractor agreement. EBMUD sent email confirmation that they did not have any further comments. Received a call from Valentine that his subcontractor agreement with Focon was accepted and work is scheduled tomorrow. Tried to contact USA for identifying existing utilities. USA requires a minimum of 48 hours for the contractor to request a ticket and to mark out excavation limits.
 - Worked on CCO 34 S1 cost estimate
 - Warren and I had a conference call with ABF regarding RFI 1685
- Thursday: 4/2/09 0700 - 1530 = 8 hrs
- Reviewed PMIV correspondences
 - Lotus Notes email was not working today
 - Valentine Corporation Started excavation for the abutment footings. Translab took compaction tests on the subgrade and tests came up to 95% compaction. Formed and placed rebar in the footing.
- Friday: 4/3/09 0700 - 1530 = 8 hrs
- Reviewed PMIV and email correspondences
 - Valentine Corporation continued forming and placing rebar in the footing.
- Saturday: 4/4/09 0700 - 1530 = 8 hrs
- Valentine Corporation placed concrete in the abutment footings.

SIGNATURE 	Jeff Ocampo	TITLE Consultant Engineer, SAS	
--	--------------------	--	---