

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small>	04-0120F4 04-SF-80-13.2/13.9 SAS	REC'D 09 JUN 26 10:24:45

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	845 to 850	DATE:	04/06/09 To 04/11/09		<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)				

Monday: 04/06/09

- Completed and filed my ARE diaries of last week.
- Called into Mike Seal of FOCON to confirm meeting with his AC sub (Folsom Lake Asphalt) for approaches.
- CCOs 34 and 112 came back signed by ABF; worked on getting the CCO and memo approved.
- One FOCON worker helped fix the gates at the entrance per Gary and Darryl. Main gate closes freely now.

Tuesday: 04/07/09

- Prepared packages of approved CCO 34 and CCO 112. Sent to DO for processing.
- Followed up with Mike Seal of FOCON and Mark of Folsom Lake Asphalt to get a quote on building the ramps to the temp bridge. Mark visited the site and will provide quote.
- Mike Seal of FOCON submitted invoice for the work done around the PIO. Invoice was corrected to reflect 10% M/U on subs instead of 15%. FOCON resubmitted revised invoiced and was processed.

Wednesday: 04/08/09

- Prepared draft CCO 55 (Service platforms electrical) for HQ (ATP). Draft under review by Darryl Schram.
- Followed up with Mike Seal of FOCON to get quotes on building the ramps to the temp bridge.
- Covered with Darryl Schram the work in progress and all issues related to the Temp Bridge construction.
- Updated CCO log and prepared prints for our internal CCO meeting today. Participated in the meeting.

Thursday: 04/09/09

- Attended Safety meeting and the SAS all staff meeting.
- Received from Darryl Schram PMIV action items, mostly RFCOs from ABF. Responded and filed them.
- Updated CCO log to reflect yesterdays meeting notes.
- Received quotes for the temp bridge approaches and confirmed agreement on price and schedule with FOCON and his subcontractor.

Friday: 04/10/09

- Folsom Lake Asphalt did not start building the ramps to temp bridge today. Rescheduled for tomorrow.
- Attended the MEP CCO meeting.
- Received from PB the final version of draft CCO g. 55 (Service platforms electrical).
- Jessica Dowel of Landscape Dept was onsite today and finished planting job at the PIO. Need to keep eye on irrigation drip system and maintenance of plants.
- Valentine Corporation finished construction of the temp bridge and cleared the site at the end of day today.

Saturday: 04/11/09

- Needed to work today because of the temporary bridge construction work (need to construct ramps).
- Folsom Lake Asphalt mobilized and started building the ramps at 7 am today. Helped foreman with the layout and answered his questions. Ramps built and compacted to 90% by the end of day today (7pm). Contractor fenced the area with cones, tape and signs for Asphalt surfacing that will be performed on Monday.

SIGNATURE	TITLE
 (George Boughosn)	Office Engineer, SAS 