

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

| |
|---|
|  <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALIFORNIA BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p> |
| <p>04-0120F4 04-SF-80-13.2/13.9 SAS</p> |

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

| | | | |
|---|------------|--|------------------------|
| REPORT NO.: SHIFT HOUR: START: 07:00 STOP: 15:30 | 852 to 856 | DATE: 04/13/09 To 04/17/09 TEMPERATURE: MIN: NA MAX: NA | M T W T F (Circle Day) |
| WEATHER: (NA – See Weekly Statement of Working Days) | | | |

REC'D 09 JUN 26 #10249

Monday: 04/13/09

- Completed and filed my ARE diaries of last week.
- Covered with Darryl Schram the work in progress and all issues related to the Temp Bridge construction.
- Folsom Lake Asphalt started Asphalt pavement for the temporary bridge ramps and roadway at 7 am today. Two lifts of AC were placed and compacted. AC placement and compaction was labor intensive for the ramps. AC operations completed by 7.00 pm today. Contractor cleaned the area, fenced the new AC pavement with cones and left the jobsite. I installed chain and locks on each side of bridge to keep out unauthorized use.

Tuesday: 04/14/09

- No work today. Took day off as (Furlough Day).

Wednesday: 04/15/09

- Prepared CCO 55 package (Service platforms electrical) and sent for HQ (ATP).
- Prepared final CCO 58 package (Shipping Check samples) and sent for HQ (I&A). It was agreed on the credit to the State to have the Check Samples not shipped).
- CCO 113 (Working Drawing Campus Extension) came back signed by ABF; worked on getting the CCO and memo approved. We still need the Project Manager, Ken Terpstra concurrence.
- Followed up with Mike Seal of FOCON to get the final invoice, for the temporary bridge construction, corrected. Additional Asphalt pavement was required on building the ramps to the temp bridge.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Updated CCO log to reflect new activities.

Thursday: 04/16/09

- Prepared package of final approved CCO 113 (Working Drawing Campus Extension). Sent to DO for processing.
- CCO 32 (Mechanical Dehumidifier Mods) came back signed by ABF; worked on getting the CCO and memo approved.
- Prepared package of final approved CCO 32 (Mechanical Dehumidifier Mods). Sent to DO for processing.
- Received Headquarters (ATP) for CCO 55. CCO will be issued to ABF once PB documents are ready.
- Received Headquarters (I&A) for CCO 58 (Shipping Check samples).
- Sent to ABF for signature the (2) originals of final CCO 58 (in PMIV).
- Received from Darryl Schram PMIV action items, mostly letters and RFCOs from ABF. Responded accordingly and filed needed documents.
- Updated CCO log to reflect the many new activities today.

Friday: 04/17/09

- No work today. Took day off as (Furlough Day).

| | | | |
|--|-------------------|-------------------------------|---|
| SIGNATURE  | (George Boughosn) | TITLE Office Engineer, SAS |  |
|--|-------------------|-------------------------------|---|