

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLLS AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 881 to 884	DATE: 05/11/09 To 05/15/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 05/11/09

- Completed and filed my ARE diaries of last week.
- CCO 105 (Tower Fit Lugs) came back executed by ABF. Prepared CCO memo for the approval and processing. CCO still need CT design and maintenance over-site concurrences.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- Responded to PMIV action items and filed necessary documents.

Tuesday: 05/12/09

- CCO 56 (Suspender Loads) was revised (with Deferred Time) and resent to ABF for signature.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- CCO 21S1 is no longer valid and need to be rescinded per Darryl Schram, Don Ross and Gary Pursell.
- Circulated the Concurrence memo for CCO 107 (Alternative Testing Method) for signature.
- Responded to PMIV action items and filed necessary documents.

Wednesday: 05/13/09

- Received CT design and maintenance over-site concurrences for CCO 105 (Tower Fit Lugs).
- Prepared final CCO memo to CCO 105 (Tower Fit Lugs) and received CCO approval from Mike Forner.
- Prepared final CCO 105 package and sent to District Office for processing.
- Covered with Darryl Schram and Scott Fabel the work in progress. Darryl requested generating a CCO summary report to segregate CCO' s by categories as requested by Peter Siegenthaler.


Thursday: 05/14/09

- Finalized Spec Changes for CCO 107 (Alternative Testing Method); received the "Engineer Stamp" and signature from Brian Boal. This CCO needs Headquarter (I&A).
- Responded to PMIV action items and filed necessary documents.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- Worked on CCO summary report to segregate CCO' s by categories as requested by Peter Siegenthaler. Finalized report and forwarded to Darryl Schram for his review.

Friday: 05/15/09

- Attended the MEP CCO meeting.
- Received from PB a revised cost estimate for CCO 55 (Service Platform Electrical). Copied to file.
- Established new files and Binders for new CCO' s 119, 120 & 121.
- Continued collecting the Specification Changes and finalizing report.

REC'D '09 JUN-26 #010269

SIGNATURE 	(George Boughosn)	TITLE Office Engineer, SAS 
--	-------------------	---