

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45
 ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	880 to 884	DATE:	5/011/08 to 5/15/09	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; 08:00 STOP; 16:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

- Monday: 5/11/2009 0800-1630 = 8 hrs
- Finished last week's diary.
 - Received CCO 99 and 118 updated plan sheets. Gave to Bob B and Mark W to review.
 - Wrote draft CCO 21S1 update. Sent for review.
 - Wrote draft CCO 117 CCO and sent to Team China for review. Also drafted ATP letter.
 - Reviewed CCO 114 cable railing issue with Bill Shedd and Andrew (TYL). TYL to submit cable railing sheets tomorrow. I went ahead and drafted an ATP letter for these six plan sheets.
- Tuesday: 5/12/2009 0800-1630 = 8 hrs
- CCO 117 ATP to ABF.
 - CCO 56 letter to ABF with revised CCO for signature.
 - CCO 117 plan sheet (663R1) in PMIV Plan Sheet Library. Sent to ABF.
 - Worked on CCO 21S1 rescinding letter.
- Wednesday: 5/13/2009 0800-1630 = 8 hrs
- Sent out latest contractor CCO log to ABF and CT.
 - Wrote CCO 118 ATP letter and draft CCO.
 - Wrote CCO 99 ATP letter (6th ATP letter) and draft CCO.
 - Had Team China meeting in the afternoon.
- Thursday: 5/14/2009 0800-1630 = 8 hrs
- Wrote and sent revised CCO 50 to ABF for signature.
 - Finalized CCO 118 ATP letter and package. Sent to ABF.
 - Finalized CCO 99 ATP letter and package. Sent to ABF.
 - Placed CCO 118 plan sheets in PMIV Plan Sheet Library and sent to ABF.
 - Placed CCO 99 updated plan sheets in PMIV Plan Sheet Library and sent to ABF.
 - Received CCO 114 plan sheet in the late afternoon. Too late to give to Mike for review.
- Friday: 5/15/2009 0800-1630 = 8 hrs
- MEP-CCO meeting in the morning.
 - Had Mike T review the CCO 114 plan sheets.
 - Sent CCO 114 ATP letter and plan sheets to ABF.
 - Placed CCO 114 plan sheets in PMIV Plan Sheet Library and sent to ABF.

SIGNATURE		TITLE	Consultant Engineer, SAS
	Scott Fabel, P.E.		

REC'D JUN-26 #010271