

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>SALTARE • BAY AREA TOLL AUTHORITY • CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 88 7 to 891	DATE: 05/18/09 To 05/22/09 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR: START: 07:00 STOP: 15:30	TEMPERATURE: MIN: NA MAX: NA
WEATHER: (NA – See Weekly Statement of Working Days)	

REC'D 09 JUN 26 10:02 AM '09

Monday: 05/18/09

- Completed and filed my ARE diaries of last week.
- CCO 56 (Suspender Loads) came back executed by ABF. Prepared CCO memo for the approval and processing.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- Final CCO 107 (Alternative Testing Method) is being investigated for additional changes. At Rick Morrow request, Brian Boal sent inquiry to team China.

Tuesday: 05/19/09

- Approved package for CCO 56 (Suspender Loads) sent to DO for processing.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Specification Changes report for the approved CCO's was finalized and sorted out by Spec Section. Copy given to Darryl Schram for review.
- Responded to PMIV action items and filed necessary documents.

Wednesday: 05/20/09


- Received from DO the final approved CCO 105 (Tower Fit Lugs).
- Prepared revised Concurrence Memo for CCO 83 (Misc. Mechanical). This CCO will not be issued now and can add scope to it as clarified with the MEP team.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Updated CCO log ahead of our internal CCO meeting today and prepared prints for the meeting.
- Participated in the internal CCO meeting. Peter Sigenthaler confirmed (approx. \$60K credit) for CCO 107.

Thursday: 05/21/09

- Received fro TYLin new updates for CCO 24 (Traveler Rail). Copy given to Rob Kobal for review.
- Attended the Safety meeting about Temporary Tower foundation.
- Attended the SAS all staff meeting. Gary Pursell informed us of the completion of Temporary Tower foundations and that the subcontractor started demobilization.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.

Friday: 05/22/09

- Attended the MEP CCO meeting.
- Received from Ching Chao (team China) information about CCO 107 (Alternative Testing Method).
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Continued collecting the Specification Changes and finalizing report for changes given under ATP's.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	--