

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	DATE: 06/01/09 To 06/05/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day) TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 06/01/09

- Completed and filed my ARE diaries of last week.
- Received from ABF cost proposal for CCO 24 detailing.
- Covered with Martin Chandrawinata the scope of CCO 85 (Elevator Details)
- Conveyed to PMIV CCO files copies of CAS printouts of approved CCO's.

Tuesday: 06/02/09

- Received from ABF cost proposal for CCO 37.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Continued collecting the Specification Changes that were part of the SAS change order process and preparing the summary report for the changes made.
- Responded to PMIV action items and filed necessary documents.

Wednesday: 06/03/09

- Received from PB new updates for CCR 81 (West End barrier conduit).
- Updated Spec Changes Report and gave it to Darryl Schram for action.
- Updated CCO log ahead of our internal CCO meeting today and prepared prints for the meeting.
- Participated in the internal CCO meeting.

Thursday: 06/04/09

- Attended the Safety meeting about metal Welding and safety and the SAS all staff meeting.
- In response to Keith Osatanski e-mail about CCO's Bridge/District work, investigated the CCO files and system documentation and found no discrepancies nor any need for corrections.
- Sent to ABF for signature the final CCO 109 (Cable Model Analysis).
- Responded to PMIV action items and filed necessary documents.

Friday: 06/05/09

- Participated the MEP CCO meeting. Requested from PB official documentation submittal to the MEP Integration CCO 110. CT reviewed 65% submittal, which was not documented.
- Established new CCO 44S1 files and binder for (West End barrier conduit). This is PB CCR No. 81.
- Discovered from and e-mail response to Steve Bonnet that CCO 43 (Lighting Revisions) has new changes to come from PB. This issue was raised by Steve bonnet and in correspondence with the MEP team since March 2009 but did not make it to the CCO desk.
- Started work on organizing the Spec Changes by Section.

RECT*09 JUN-26 #010286

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	---