

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 915 to 919	DATE: 06/15/09 To 06/19/09 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 06/15/09

- Completed and filed my ARE diaries of last week.
- Sent to ABF one original of recently approved CCO's: 50 (Hinge A Reaction–Shear Plates) and 109 (Cable Model Analysis).
- Responded to PMIV action items and filed necessary documents.
- Sent request for concurrences from Design and Maintenance over-site for CCO 85 (Elevator Details).

Tuesday: 06/16/09

- Updated CCO log to include the to-date expended \$ amount for the June 20,09 estimate.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Received concurrences on CCO 85 (Elevator Details) from Gary Pursell, Rick Morrow and Rich Foley.
- Reviewed with Martin Chandraw. the scope of CCO 85 and discovered that the present documents as submitted by TYLin are not complete.
- Covered with Bill Shedd the issue of Call Boxes and hand-railings that was done under CCO 44. "OTD" needs similar railings and requested if can be done under the SAS Contract.

Wednesday: 06/17/09

- Received e-mail from Bill Shedd directing "OTD" to acquire their Call Box railings outside the SAS Contract.
- Updated CCO log and prepared prints for the internal CCO meeting.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Responded to PMIV action items and filed necessary documents.
- Participated in the internal CCO meeting.

Thursday: 06/18/09

- Attended the safety meeting and the SAS all staff meeting.
- Updated CCO log with the notes of yesterdays internal CCO meeting.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Received concurrences on CCO 85 (Elevator Details) from Design over-site.
- Started preparing the Monthly Cost Report (Pochana) for the SAS project

Friday: 06/19/09

- Finalized the Monthly Cost Report (Pochana) for the SAS project and forwarded it to Darryl Schram for action.
- Participated the MEP CCO meeting.
- Covered with Darryl Schram the work in progress. Darryl emphasized the need of some extra work at the Warehouse to be able to store the S-Wire. Need to check with Mike Seal of FOCON to fix his insurance problem with ABF. Contacted Mike and he will be clearing the issue within 2 weeks.
- Received from TYLin new updates for CCO 24s1 (Traveler Mechanical). Conveyed copy to Bob Brignano for review. There was no spec changes included in this package. Painting specs have to be changed.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS 
--	--

REC'D '09 JUN 26 #010294