

| | | | |
|------------------------------|-----------|-----------------------|--------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 902 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 1112 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 6/2/2009 |

Weather: Overcast and cool (AM)
Cloudy and windy (PM)

Inspectors Hours Start 0630 Stop 1600

Shift Hours Start 0630 Stop 1600

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Brige Fluor JV

| HOURS - ITEM NO. 8 | | | | | | | | | | | REMARKS | | |
|-------------------------|----------|--|---------|----------|-------------|-----------|--|--|--|--|--------------|------|------------|
| Equip. # | NO. MEAN | DESCRIPTION (Of Equipment or Labor) | REGULAR | OVERTIME | DOUBLE TIME | NIGHT PAY | | | | | IDLE OR DOWN | Name | Contractor |
| | | Traylor Dutra | | | | | | | | | | | |
| EQUIPMENT AND/OR LABOR: | | | | | | | | | | | | | |

Description of Operation:

Erect Temporary Towers: Demobilization for Traylor Dutra and Truss Assembly for ABF

FIELD WORK:

According to the Contractor, they will be lifting truss segment B.5 to D on the W-Line this Thursday. Today, they are performing the final preparation for this lift by checking bolts and setting up the barges with the necessary equipment.

Some ironworkers are continuing to bolt up the truss on the E-Line that was previously erected.

Masoud Modanlou is observing this work and will have the diary for the day including labor and equipment.

Thanh Le observed Traylor Dutra demobilizing from the site. Their work is done here.


OFFICE WORK:

- 1330 Construction mtg
- Diaries
- Review Submittal 1023
- Meeting with Behrouz Bozorgnia about ABF's equipment

OVERTIME: Accrued 1 hour of overtime today covering the Contractor's work and catching up with the operations.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.