

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 924

Project Work Day No. 1134

Date 06/26/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	8									Nigel Lohse	ABF
6	1	Pile Driver	8									Andrew Adams	ABF
7	1	Pile Driver	8									Kurt Chaisson	ABF
8	1	Pile Driver	8									Jesse Johnsen	ABF
9	1	Crane Operator	8									Dale Thomas	ABF
10	1	Operator Apprentice/oiler	8									Ross Scott	ABF
11	1	2 nd Crane Operator	8									Ben Scott	ABF
12	1	Pile Driver								8		Abasi Delley	ABF off
13	1	Pile Driver								8		Richie Yambo	ABF off
14	1	Labor	8									Danny Schwartz 221	ABF
15	1	2 nd Operator Apprentice	8									Byron Courtresos	ABF
16	1	Pile Driver/Welder	8									Harry Wheat	ABF of Pier 7
17	1	Pile Driver	8									Jamal	ABF of Pier 7
	1	Crane LR 1300	8										ABF
	1	2 nd Crane Bragg 90 ton capacity	8										ABF
	1	1 st Man Lift S-125	8										Working under the deck
	1	2nd Man Lift S-125	8										Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Power Generator 400								8			ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central

