

GK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 937
Project Work Day No. 1147
Date 07/09/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| EQUIPMENT AND/OR LABOR: | | | | | | | | | | | | REMARKS | |
|-------------------------|---------|--|---------------------------|------------------------------|--------------------------------|--|--|--|--|---|--------------|-----------------------|-----------------------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | #34 Pre-stress CIP Conc. at W2 | | | | | | IDLE OR DOWN | Name Contractor | |
| | | | | | | | | | | | | Name | Contractor |
| 1 | 1 | Gen. Foreman | 8 | | | | | | | | | Terry Cronk | ABF |
| 2 | 1 | Laborer | 8 | | | | | | | | | Rigiberto Campos | ABF |
| 3 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF |
| 4 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF |
| 5 | 1 | Pile Driver Foreman | 8 | | | | | | | | | Nigel Lohse | ABF |
| 6 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chaisson | ABF |
| 7 | 1 | Pile Driver | 8 | | | | | | | | | Jesse Johnsen | ABF |
| 8 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Ross Scott | ABF |
| 9 | 1 | 2 nd Crane Operator | 8 | | | | | | | | | Ben Scott | ABF |
| 10 | 1 | Pile Driver | | | | | | | | 8 | | Richie Yambo | ABF school |
| 11 | 1 | Labor | 8 | | | | | | | | | Danny Schwartz 221 | ABF |
| 12 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Harry Wheat | ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | Jamal Whitney | ABF |
| | 1 | Crane LR 1300 | 8 | | | | | | | | | | ABF |
| | 1 | 2 nd crane RT-160 | 8 | | | | | | | | | | ABF used for Temp Towers |
| | 1 | 3 rd Hydraulic Crane Bigge | 8 | | | | | | | | | | ABF |
| | 1 | 1 st Man Lift S-125 | 8 | | | | | | | | | | Working under the deck |
| | 1 | 2nd Man Lift S-125 | 8 | | | | | | | | | | Working under the deck |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | 8 | | | | | | | | | | ABF top |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | 8 | | | | | | | | | | ABF at ground |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | ABF Main power |
| | 1 | MQ Power Generator 400 | | | | | | | | 8 | | | ABF Main power top |
| | 1 | Ingersoll Rand Air compressor 20-2183 | 8 | | | | | | | | | | ABF central |
| | 1 | Forklift Hertz Rental 544D-10 | 8 | | | | | | | | | | ABF |
| | 1 | Pickup | 8 | | | | | | | | | | ABF |

