

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 930
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1140
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/30/2009

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0700	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. OF MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name	Contractor
		Iron worker Foreman	8	0								E.J Meyer III	ABF/JV
		Iron worker Jrny	8	0								Chris Biskner	ABF/JV
		Iron worker Jrny	8	0								Stanley Dalie	ABF/JV
		Iron worker Jrny	8	0								Kevin Ratcliffe	ABF/JV
		Iron worker Jrny	8	0								Mathew Cochran	ABF/JV
		Iron worker Jrny	8	0								Jerry Kubala	ABF/JV
		OE	8	0								Mike Klein	ABF/JV
		OE	8	0								Daniel Martinez	ABF/JV
		OE	8	0								Dick Chafer	ABF/JV
		Shear Leg barge											ABF/JV
		Ringer barge I											ABF/JV
		Ringer barge II											ABF/JV
		Welding machine											ABF/JV
		RT 160 crane											ABF/JV
		IR Compressor											ABF/JV
1700 tons	1	Generator											
240ft boom	1	Forklift											
260ft boom	1	Barge											
	2	Barge											
58084	1	Barge											
6 18 4293,4217	2	Barge											
549 07 5006	1	Barge											
412 10 7101 417 40 5029	1	Man lift											
Wetar I,II,XII	3												
KRS 180 8 318	2												
TEC 35,36,27	3												
YC 1333	1												

REC'D *09 JUL-24 #010671

OC 260, 261, 262,265	4														
481 93 5006 481 40 7013	2														

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower F North: Tower/truss erection.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TT trusses.
 - Participated weekly construction meeting with ABF/JV at 1330.
2. Field work:
 - ABF's iron worker crew continued drilling and bolting at "tower to truss connection" on TTF North.
 - Thanh Le and Bill O'Sullivan measured the gaps at base pocket of TTF-East line/North West leg, and the dimensions were 16,18,18 (mm) at North face and 18,20,20 (mm) at South face.
3. Conversation and discussion:
4. Overtime reason:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep