

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 932
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1142
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/02/2009

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0700	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

			HOURS - ITEM NO.										
EQUIPMENT AND/OR LABOR:			Regular	OT							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
		Iron worker Foreman	5	0								E.J Meyer III	ABF/JV
		Iron worker Jrny	5	0								Chris Biskner	ABF/JV
		Iron worker Jrny	5	0								Stanley Dalle	ABF/JV
		Iron worker Jrny	5	0								Kevin Ratcliffe	ABF/JV
		Iron worker Jrny	5	0								Mathew Cochran	ABF/JV
		Iron worker Jrny	5	0								Jerry Kubala	ABF/JV
		OE	5	0								Mike Klein	ABF/JV
		OE	5	0								Daniel Martinez	ABF/JV
		OE	0	0								Dick Chafer	ABF/JV
		OE	5	0								Tim Back	ABF/JV
		Shear Leg barge											ABF/JV
		Ringer barge I											ABF/JV
		Ringer barge II											ABF/JV
		Welding machine											ABF/JV
		RT 160 crane											ABF/JV
		IR Compressor											ABF/JV
1700 tons	1	Generator											
240ft boom	1	Forklift											
260ft boom	1	Barge											
	2	Barge											
58084	1	Barge											
6 18 4293,4217	2	Barge											
549 07 5006	1	Barge											
412 10 7101 417 40 5029	1	Man lift											
Wetar I,II,XII	3												
KRS 180 B 318	2												
TEC 35,36,27	3												
YC 1333	1												

REC'D 09 JUL 24 #010673

OC 260, 261, 262,265	4														
481 93 5006 481 40 7013	2														

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower F : Tower/truss connection drilling and bolting.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TT trusses.
2. Field work:
 - ABF's iron worker crew demobed TTF South and did house keeping on Ringer II barge.
 - ABF/JV has barbecue lunch at 1200, no work after lunch time.
3. Conversation and discussion:

There were no significant conversation today
4. Overtime reason:

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep