

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 957
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1157
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/27/2009

Inspectors Hours	Start	0700	Stop	1530
Shift Hours	Start	0700	Stop	1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

HOURS - ITEM NO.

Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		Iron worker Foreman	8	0							E.J Meyer III	ABF/JV
		Iron worker Jmy	8	0							Chris Biskner	ABF/JV
		Iron worker Jmy	8	0							Stanley Dalie	ABF/JV
		Iron worker Jmy	8	0							Kevin Ratcliffe	ABF/JV
		Iron worker Jmy	8	0							Mathew Cochran	ABF/JV
		Iron worker Jmy	8	0							Jerry Kubala	ABF/JV
		Iron worker Jmy	0	0							Paul Good	ABF/JV
		Iron worker Jmy	0	0							Serina Lafeur	ABF/JV
		OE	8	0							Mike Klein	ABF/JV
		OE	8	0							Daniel Martinez	ABF/JV
		Shear Leg barge										ABF/JV
		Ringer barge I										ABF/JV
		Ringer barge II										ABF/JV
		Welding machine										ABF/JV
		RT 160 crane										ABF/JV
		IR Compressor										ABF/JV
1700 tons	1	Generator										
240ft boom	1	Forklift										
260ft boom	1	Barge										
	2	Barge										
58084	1	Barge										
6 18 4293,4217	2	Barge										
549 07 5006	1	Barge										
412 10 7101 417 40 5029	1	Man lift										
Welar I,II,XII	3											
KRS 180 B 318	2											
TEC 35,36,27	3											
YC 1333	1											

REC'D 09 AUG 28 10 10 33

OC 260, 261, 262,265	4														
481 93 5006 481 40 7013	2														


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

1. Temporary Tower G North : Tower erection .

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TT trusses.
2. Field work:
 - ABF's iron worker crew set two tower pockets on the west side of TTG North and bolted to the driving with snug tight condition.
 - ABF's survey crew (Terry Dennis and Chris Robert) was present to monitor to position and elevation of tower pockets.
3. Conversation and discussion:
4. Overtime reason:


 Thanh V Le _____ Trans Engineer (D)/Asst. Struct. Rep