

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 968
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1168
Form HC-10A (Rev. 6/80)	04-0120F4	Date	08/07/2009

Inspectors Hours	Start 0700	Stop 1530
Shift Hours	Start 0700	Stop 1530

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

THANH V LE

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT					IDLE OR DOWN	Name Contractor	
										Name	Contractor
		Iron worker Foreman	8	0						E.J Meyer III	ABF/JV
		Iron worker Jrny	8	0						Chris Biskner	ABF/JV
		Iron worker Jrny	8	0						Stanley Dalie	ABF/JV
		Iron worker Jrny	8	0						Kevin Ratcliffe	ABF/JV
		Iron worker Jrny	8	0						Mathew Cochran	ABF/JV
		Iron worker Jrny	8	0						Jerry Kubala	ABF/JV
		Iron worker Jrny	0	0						Paul Good	ABF/JV
		Iron worker Jrny	8	0						Serina Lafeur	ABF/JV
		OE	8	0						Mike Klein	ABF/JV
		OE	8	0						Daniel Martinez	ABF/JV
		Shear Leg barge									ABF/JV
		Ringer barge I									ABF/JV
		Ringer barge II									ABF/JV
		Welding machine									ABF/JV
		RT 160 crane									ABF/JV
		IR Compressor									ABF/JV
1700 tons	1	Generator									
240ft boom	1	Forklift									
260ft boom	1	Barge									
	2	Barge									
58084	1	Barge									
6 18 4293,4217	2	Barge									
549 07 5006	1	Barge									
412 10 7101 417 40 5029	1	Man lift									
Wetar I,II,XII	3										
KRS 180 B 318	2										
TEC 35,36,27	3										
YC 1333	1										

REC'D 09 AUG 28 1010B47

OC 260, 261, 262,265	4																			
481 93 5006 481 40 7013	2																			

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


1. Erection Tower and trusses.

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TT trusses.
2. Field work:
 - Iron worker crew continued bolting on the FS E15 to E17 trusses.
 - Caltrans witness bolt testing for temporary trusses at berth 7 warehouse. Chris Bausone from ABF/JV was present for the test and the installer was Serina Lafeur. Six lots of bolt assemblies were tested.
3. Conversation and discussion:

Regarding the bolt testing for temporary trusses:

 - Three lots of assemblies with 1 1/8" dia. with the length > 4.5" : couldn't achieve 1/2 turn to have correct tension according to RCSC.
 - Lot 234189A was rejected due to one bolt has low tension and couldn't remove from Skidmore testing machine.
 - Chris Bausone mentions that ABF will review the test result and notify to Caltrans rectification method for the above rejected lots.
4. Overtime reason:


 Thanh V Le _____ Trans Engineer (D)/Asst. Struct. Rep