

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 941

Project Work Day No. 1151

Date 07/13/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

RJC

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2								IDLE OR DOWN	REMARKS	
														Name	Contractor
1	1	Gen. Foreman	8											Terry Cronk	ABF
2	1	Laborer	8											Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8											Henry Wheat	ABF
4	1	Elevator Operator											8	Howard Schroyer	ABF off
5	1	Pile Driver Foreman	8											Nigel Lohse	ABF
6	1	Pile Driver	8											Kurt Chaisson	ABF
7	1	Pile Driver	8											Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8											Ross Scott	ABF
9	1	2 nd Crane Operator	8											Ben Scott	ABF
10	1	Pile Driver	8											Richie Yambo	ABF
11	1	Labor	8											Danny Schwartz 221	ABF
12	1	Pile Driver/Welder	8											Harry Wheat	ABF
13	1	Pile Driver											8	Jamal Whitney	ABF off
	1	Crane LR 1300	8												ABF used for Temp Towers
	1	2 nd crane RT-160	8												ABF
	1	3 rd Hydraulic Crane Bigge											8		ABF
	1	1 st Man Lift S-125	8												Working under the deck
	1	2nd Man Lift S-125	8												Working under the deck
	1	Lincoln Vantage Welding M/C 768-50-4005	8												ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009	8												ABF at ground
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Power Generator 400											8		ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8												ABF central
	1	Forklift Hertz Rental 544D-10	8												ABF
	1	Pickup	8												ABF

- Masoud mentioned that they are working on W-Line collar.
- Shear Leg Crane is doing very minimal work.
- There was an accident last Thursday and ABF has given preliminary explanation to Mark.
- Gil mentioned that Matt is preparing a survey report.
 - He wants that all survey points be at the plan locations so that it is easy to compare as to planned vs. actual.
 - The points given by ABF survey do not match with the planned locations.
- Gil asked if there were any safety issues.
- Gil asked every one to submit Time sheets if not already done.
- Gil asked if any one needs Home storage permit.
 - It needs to be requested on-line.
 - Pamela is the only one who asked for it.
 - She did it on-line.

Lalit Mathur, P.E. *A. K. Mathur* Trans Engineer (D)/Asst. Struct. Rep