

OK

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 944

Project Work Day No. 1154

Date 07/16/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:													
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress C/P Conc. at W2						IDLE OR DOWN	REMARKS	
												Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	8									Nigel Lohse	ABF
6	1	Pile Driver	8									Kurt Chaisson	ABF
7	1	Pile Driver	8									Jesse Johnsen	ABF
8	1	Operator Apprentice/oiler	8									Ross Scott	ABF
9	1	2 nd Crane Operator	8									Ben Scott	ABF
10	1	Pile Driver	8									Richie Yambo	ABF
11	1	Labor	8									Danny Schwartz 221	ABF
12	1	Pile Driver/Welder	8									Harry Wheat	ABF
13	1	Pile Driver								8		Jamal Whitney	ABF off
	1	Crane LR 1300	8										ABF used for Temp Towers
	1	2 nd crane RT-160	8										ABF
	1	3 rd Hydraulic Crane Bigge	4							4			ABF Rental
	1	1 st Man Lift S-125	8										ABF
	1	2nd Man Lift S-125	8										ABF
	1	3rd Man Lift S-125	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF at ground
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Power Generator 400								8			ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF

REC'D H31 SEP 17 10 10 963

