

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 955  
Project Work Day No. 1165  
Date 07/27/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV


EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Laborer	8										Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8										Henry Wheat	ABF
4	1	Elevator Operator	8										Howard Schroyer	ABF
5	1	Pile Driver Foreman	8										Nigel Lohse	ABF
6	1	Pile Driver	8										Kurt Chaisson	ABF
7	1	Pile Driver	8										Jesse Johnasen	ABF
8	1	1 <sup>st</sup> crane Operator temp										out	Nick Champter	ABF new hired 7/23/09
9	1	Operator Apprentice/oiler	8										Ross Scott	ABF
10	1	2 <sup>nd</sup> Crane Operator	8										Ben Scott	ABF
11	1	Pile Driver	8										Richie Yambo	ABF
12	1	1 <sup>st</sup> crane Operator	8										Jeff Scott	ABF
13	1	Pile Driver/Welder	8										Harry Wheat	ABF
14	1	Pile Driver	8										Jamal Whitney	ABF
15	1	Pile Driver									8		Danny Schwartz	ABF off
16	1	Pile Driver	8										John Simpson	ABF/Bigge
	1	Crane LR 1300	8											ABF
	1	2 <sup>nd</sup> crane RT-160	8											ABF
	1	1 <sup>st</sup> Man Lift S-125	8											ABF
	1	2nd Man Lift S-125	8											ABF
	1	3rd Man Lift S-125	8											ABF Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8											ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8											ABF at ground
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Power Generator 400									8			ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8											ABF central
	1	Forklift Hertz Rental 544D-10	8											ABF

REC'D H31 SEP-17 #010970



- Gil mentioned that we need a letter from ABF mentioning that all beams and connections there of are OK.
  - Pamela informed about the cracks inspected last weeks.
  - Lalit said the crack widths varied from .15 mm to .33 mm and the lengths were more than 1 meter in most cases.
  - There are some water pockets near the E-Line Hinge K because water could be spotted leaking from at least two cracks there.
  - Lalit mentioned that the water could be stored in the transverse ducts CT-1 to CT-10 which have not been stressed and are not yet grouted.
  - Gil mentioned that the management has decided to remove rest of the wormwork form inside the VOIDS. The CCO is being worked out on a LS basis. This task is not on critical path.
- There is nothing going on E2.
  - Jason talked about progress at Temporary Towers.
    - Work continues on Temporary Tower on north side of G for W-Line.
    - ABF has all the trusses on site but will erect only those on E-Line and just a few on w-Line.
    - Masoud mentioned that they are using chains to keep the towers in place when using the frames.
    - Gil thought it was not very safe to use the chains for stability.
  - Gil wanted to continue work on surveying.
    - He wants elevations of W2 and E2 connected.
    - We can use Temporary towers for elevations.
  - Time sheets. Every one submitted.
  - Safety Issues: None reported.
  - Vacations Planned:
    - Matt will take Friday off
    - Pamela will take Wednesday off

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep