

GR

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 959
Project Work Day No. 1169
Date 07/31/2009
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM


ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	NO	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	8									Nigel Lohse	ABF
6	1	Pile Driver	8									Kurt Chaisson	ABF
7	1	Pile Driver	8									Jesse Johnsen	ABF
8	1	1 st crane Operator temp	8								out	Nick Champter	ABF new hired 7/23/09
9	1	Operator Apprentice/oiler	8									Ross Scott	ABF
10	1	2 nd Crane Operator	8									Ben Scott	ABF
11	1	Pile Driver	8									Richie Yambo	ABF
12	1	1 st crane Operator	8									Jeff Scott	ABF
13	1	Pile Driver/Welder	8									Harry Wheat	ABF
14	1	Pile Driver	8									Jamal Whitney	ABF
15	1	Pile Driver	8									Danny Schwartz	ABF
16	1	Pile Driver	8									John Simpson	ABF/Bigge
17	1	Pile Driver	8									Bobby Leyba	ABF/Bigge
	1	Crane LR 1300	8										ABF
	1	2 nd crane RT-160	8										ABF
	1	1 st Man Lift S-125	8										ABF
	1	2nd Man Lift S-125	8										ABF
	1	3rd Man Lift S-125	8										ABF Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Power Generator 400	8										ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3. The foundation work seems to be coming to completion.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns.
 - CC Myers had built the most of foundations and are ready for supporting columns.
 - Today CC Myers started to excavate additional foundations on the north and east of W3. These are additional foundations to support the columns for south side detour project.
- ABF continues to erect the Frames for Temporary Tower Columns G.
 - ABF is installing the collars at the W2 piers to tie the Temporary Tower. ABF has finished connecting the E-Line truss to the Collar.
 - ABF continues to connect the collar for W-Line to the W2 pier and the Trusses.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 7-31-09

FOREMAN: Nigel Lohse

JOB NO.: 660110

First Work Period Times
Start: 7:00 Finish: 12:00

Operations
Cease

Second Work Period Times
Start: 12:40 Finish: 3:30



WEATHER: Overcast

M T W TH F SA S

NAME

CLASSIFICATION

WORK DESCRIPTION

W2 CRANE & ED OPERS

TEMP ELEV OPERATOR

CONCRETE PREP

False work prep & lower

0311210

0118000

0315220

ST
OT

SUPERVISOR'S DAILY REPORT

Were employees afforded an opportunity for the morning rest period?

Y/N

Were employees afforded an opportunity for the scheduled meal period?

Y/N

Were employees afforded an opportunity for the afternoon rest period?

Y/N

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

ISSUES/REPAIRS

HOURS

DESCRIPTION

EQUIPMENT NO.

FOREMAN'S DAILY TIME SHEET

DATE: 7-31-09


FOREMAN: NIGEL LOHSE

JOB NO.: 660110

First Work Period Times
Start: 7:00 Finish: 12:00

Operations Cease

Second Work Period Times
Start: 12:40 Finish: 3:30



WEATHER: Overcast

M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	WZ	False work Prep Loading	First Work Period Times		Second Work Period Times	
												Start	Finish	Start	Finish
								COST CODE	TOTAL HOURS						
								ST	OT						
							CRONK, TERRY	PDRF	8	0					
							LOHSE, NIGEL	PDRF	8	0					
							ADAMS, A.	PDR							
							CHAISSON, K.	PDR	0	0					
							JOHANSEN, J.	PDR	0	0					
							WHEAT, HARRY	PDR	0	0					
							WHEAT, HENRY	PDR	0	0					
							DELLEY, ABAGI	PDR4							
							WHITNEY, JAMAL	PDR4	0	0					
							YAMBAO, R.S.	PDR7	0	0					

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS		ACCIDENTS & INCIDENTS	
Were employees afforded an opportunity for the morning rest period?	Y/N	Were employees afforded an opportunity for the scheduled meal period?	Y/N
Were employees afforded an opportunity for the morning rest period?	<u>Y</u>	Were employees afforded an opportunity for the scheduled meal period?	<u>Y</u>
Were employees afforded an opportunity for the afternoon rest period?	<u>Y</u>	Were employees afforded an opportunity for the afternoon rest period?	<u>Y</u>

Bigge on site
Continue to Prep & Lower Falsework Deck

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	<u>Lieber</u>		
	<u>90T Hydro</u>		
	<u>Grada</u>		