

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 963

Project Work Day No. 1173

Date 08/03/2009

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

JK

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2						IDLE OR DOWN	Name Contractor	
												Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Laborer	8									Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	8									Nigel Lohse	ABF
6	1	Pile Driver	8									Kurt Chaisson	ABF
7	1	Pile Driver	8									Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8									Ross Scott	ABF off
9	1	2 <sup>nd</sup> Crane Operator	8									Ben Scott	ABF
10	1	Pile Driver								8		Richie Yambo	ABF off
11	1	Pile Driver								8		Jeff Scott	ABF school
12	1	Pile Driver/Welder	8									Harry Wheat	ABF
13	1	Pile Driver	8									Jamal Whitney	ABF
14	1	Pile Driver	8									Danny Schwartz	ABF
15	1	Oiler	8									Anthony Leon	ABF new hired 8/2/09
	1	Crane LR 1300	8										ABF
	1	2 <sup>nd</sup> crane RT-160	8										ABF
	1	1 <sup>st</sup> Man Lift S-125	8										ABF
	1	2nd Man Lift S-125								8			ABF
	1	3rd Man Lift S-125								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF
	1	Lincoln Vantage Welding M/C 768-50-4009	8										ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Power Generator 400								8			ABF Main power top
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF

REC'D H31 SEP-17 #010975



- o ABF was informed to proceed with form work removal work in the VOID Area on a Force Account CCO.
- o
- o Lalit mentioned that ABF is in the process of securing the platform for safe working.
  - ABF is installing the handrails around the north and south piers at the deck.
  - ABF plans to pour Top Slabs of Cable Tie Downs this Thursday.
  - Epoxy rebars will be installed some times next week.
- o There is no work on E2.
- o Matt detailed about survey work.
- o Gil mentioned that two elevations have set up on E2 and w2 and should be used for future checks.
  - We should not worry about few mm.
- o Jason gave a run down of progress on Temporary Towers.
  - In general they want to install all of E-Line first.
- o Time Sheets and Safety
  - Fill furlough forms.
  - Lalit mentioned that we need to watch out when we go to W2.
  - No other safety issues.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep



EMPLOYEE'S DAILY TIME SHEET

DATE: 8-3-09


EMPLOYEE: NIGEL LOHSE

JOB NO.: 660110

First Work Period Times  
Start: 7:00 Finish: 12:00

Operations Cease

Second Work Period Times  
Start: 12:40 Finish: 3:30



A JOINT VENTURE

T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	WZ	False work Prep	Safety items = Handrail	COST CODE		TOTAL HOURS	
												ST	OT	ST	OT
						1	PDRF								
						2	PDRF								
						3	PDR								
						4	PDR								
						5	PDR								
						6	PDR								
							PDR4								
							PDR4								
							PDR7								

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS	
Were employees afforded an opportunity for the morning rest period?	<input checked="" type="radio"/> Y <input type="radio"/> N If No explain:
Were employees afforded an opportunity for the scheduled meal period?	<input checked="" type="radio"/> Y <input type="radio"/> N If No explain:
Were employees afforded an opportunity for the afternoon rest period?	<input checked="" type="radio"/> Y <input type="radio"/> N If No explain:
ACCIDENTS & INCIDENTS	

Fix all Safety items on upper deck  
i.e. Handrail, Deck & Misc.  
Prep bracing to column

Yanbao, R.S. Requested leave

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS