

Job Stamp  
04-0120F4

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Gary Pursell's  
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45. GP-160

Date: Week of June 22, 2009

**Monday, June 22, 2009**

Attended Champions meeting. Discussed traveler changes and reviewing revised plans.

Met with Environmental staff to review proposed trestle and prepare for upcoming Wed meeting with NOAA in Santa Rosa.

Director Kempton announced today that he would be leaving the Department at the end of July.

Met with Tony A. to review draft CCO language to provide compensation for east end detailing. Tony advised me to defer advancing the draft CCO's thru the PMT & TBPOC.

Weekly Team China teleconference cancelled since Marwan and Rick were in China.

**Tuesday, June 23, 2009**

Quarterly Risk Management meeting, hosted by Rich Foley, held this morning to update risk register.

East End focus group not held today, James is in China.

Met with ABF to review ABF 893 & SLR 4336

**Wednesday, June 24, 2009**

Traveled to Santa Rosa first thing this morning for meeting with NOAA on the installation on piles for ABF's proposed access trestle to T1. It was agreed we would meet again next week with pile driving sound attenuation proposal.

Weekly SAS management meeting held today to review current issues and direction, with much of discussion centered on east end OBG shop drawings.

East End Focus group held via teleconference with James in China.

Management meeting followed by weekly core team meeting with ABF and Team China.

**Thursday, June 25, 2009**

Senior staff meeting held this morning. Reviewed outstanding correspondence, action items, and current issues.

Met with Glenn Fleming and Brian Petersen to review options and desired approach for a bubble curtain system for temporary trestle to T1. Glenn will provide a design by next Monday.

Met with TYLin & ABF (Nader, Duxbury, Flowers, Kick, Petersen, Maroney, Ade) to discuss establishing interim milestones for delivery of Lifts 13 & 14. Agreed to pursue advancing "partial" submittals, of which TYLin provided a list of potential partial submittals for consideration. Later in the evening, James sent TYLin's interim milestones for return of submittals for Lifts 13 & 14.

REC'D H&I OCT-05 #011051

Team China Teleconference cancelled.

**Friday, June 26, 2009**

Seismic Safety Peer Review Panel convened today. Rick provided a presentation on the status of the SAS project. I did not attend.

Attended tour of Pixar Studios set up by the PIO.



Gary Puzsell  
Resident Engineer, SAS Bridge

Category 45.01