

Job Stamp  
04-0120F4

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Gary Pursell's  
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45. GP-161

Date: Week of June 29, 2009

**Monday, June 29, 2009**

Did not attend Champions meeting due to conflict with East End OBG Focus group. EEFG moved up to today this week since Bob Kick was to travel to Vancouver later in the week.

It was reported today the TBPOC meeting this Thursday was to be cancelled.

Met with Pete, Jon Tapping and Don Ross to discuss resolution of CCO 108 strategies for resolution of global issues.

Met with TYLin to review their proposal to move forward with 2D drawing changes rather than utilizing "Teckla" 3D model for changes associated with Hinge A east end. TYLin recommended going forward with edits to 2D shop drawings rather than utilizing 3D Teckla model, since the contractor has indicated 3D would take up to 6 months.

Weekly Team China teleconference held with Pete, Marwan, Rick, April and I at Pier 7, Doug Coe, etc. in China.

**Tuesday, June 30, 2009**

Held pre-meeting with Stefan in advance of our planned meeting this afternoon with NOAA in Santa Rosa.

Traveled to Santa Rosa, met with NOAA regarding the Department's mitigation plan to minimize impacts while driving piles to support the proposed temporary trestle to T1.

**Wednesday, July 1, 2009**

Weekly SAS management meeting and core team meeting with ABF cancelled this afternoon as many participants were unavailable.

**Thursday, July 2, 2009**

The bi-weekly safety meeting this morning included a presentation on hazardous materials and appropriate actions. The safety meeting was followed by an all staff meeting.

Team China Teleconference this afternoon.

**Friday, July 3, 2009**

Furlough day.

Category 45.01

REC'D H31 OCT-05 #011052

  
\_\_\_\_\_  
Gary Pursell  
Resident Engineer, SAS Bridge