

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-165

Date: Week of July 27, 2009

Monday, July 27, 2009

Attended weekly Champions meeting. Discussed ABF's concern over draft letter regarding the OBG erection procedures, and more specifically temporary bolted connections.

Met with Brian Maroney & TYLin regarding the expanded use of AAN drawings.

AT Team China teleconference, among other things, reviewed ongoing agenda items.

Tuesday, July 28, 2009

East End focus group held today at 10:00am. Jason Tom attended along with Bob Kick, Sean Wichman, James Duxbury, April Smith and I. Much discussion on the expanded use of AAN to with return of drawings.

Wednesday, July 29, 2009

Participated in an escrow bid document review of ABF's bid documents. Don Ross and Jon Tapping also participated and Brandon Yee sat in from ABF. The review took 5+ hours.

Management meeting cancelled today. However, discussed OBG erection procedure with Brian Maroney.

Participated in weekly core team meeting with Thomas Nilsson & Pete, et.al. in China. After the teleconference, Mike Flowers provided some details of a meeting this week between ABF and MTC executives.

Thursday, July 30, 2009

Bi-weekly Safety Meeting this morning included various U-Tube clips related to safety. The following all staff meeting included a presentation by John Dennis on the OBG and Tower erection procedures and a visit and address by Tony Anziano, Toll Bridge Program Manager.

Tony A and Ken T called for a meeting with Rick, Gary Lai and I regarding the bolted connection approach on the OBG erection procedures. We also discussed the AAN approach on the EE OBG shop drawings.


Met with Mike Flowers and presented the Departments revised proposal for settlement of NOPC 5, \$2M w/ deferred time. Mike accepted the proposed settlement of NOPC 5.

I did not participate in Team China teleconference.

Friday, July 31, 2009

Met with James Duxbury, Jake Van E., and April Smith to discuss the development of an East End OBG interim milestone schedule. We will pursue a submittal by submittal schedule.

Met with Peter van der Waart to review the chronological timeline with RFCO 51 and earlier understandings verses RFCO 51.



Gary Pursell
Resident Engineer, SAS Bridge

Category 45.01

REC'D H31 OCT-05 #011056