

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-170

Date: Week of August 31,
2009

Monday, August 31, 2009

Did not attend weekly Champions meeting as I arrived mid day from Redding.

Attended weekly Team China teleconference with Doug Coe in China.

Attended several meetings in preparation of the east tie-in, roll-out/roll-in operation scheduled for this upcoming weekend.

Tuesday, September 1, 2009

Met with ABF, Brian Petersen, to review plans for Labor Day weekend operations. ABF will furnish crew boats and support at W2. Also, had a number of internal meetings/discussions in preparation for the weekend activities.

Wednesday, September 2, 2009

Met with ABF personnel to discuss approach for payments for MEP items, i.e., schedule of values verse MOH.

Field review with Casey, Forner & Maller, of final preparations for the east tie in roll-out/roll-in operations on the temporary bypass structure project. Also reviewed the preparations at W2 for viewing the area. Sent ABF letter to suspend operations at W2 due to the critical nature of the adjacent activities.

SAS management meeting held with Jason, Rick, Tony and I. Received overview and briefing on the TBPOC trip to 1) Vancouver/CTLLC and 2) Shanghai/ZPMC. Tony provided a draft of a TBPOC letter memorializing the discussions.

Weekly core team meeting with ABF and China held via teleconference.

Thursday, September 3, 2009

Senior staff meeting held this morning. Reviewed pending correspondence and other action items.

Mike Forner and I hosted Mike Flowers on a review of the temporary bypass structure preparations. SFOBB to be closed tonight to begin roll-out/roll-in operations.

Held teleconference with Team China, with Doug Coe and Keith Devonport in Shanghai. Tony joined the meeting late to discuss current issues.

Visited jobsite late to review East Tie In operations. ABF participating in a support role.

Friday, September 4, 2009

East Tie After work moving forward in full earnest today. Visited worksite in morning then again in afternoon/evening to observe roll-out operations. Returned home Saturday morning.



Gary Pursell
Resident Engineer, SAS Bridge

Category 45.01

REC'D H31 OCT-05 #011061