

Job Stamp
04-0120F4

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-174

Date: Week of September 28,
2009

Monday, September 28, 2009

Attended weekly Champions meeting. Brian Maroney requested copies of all erection procedures, either hard copy or save on a disk.

Attended PMT meeting to provide input on several CCO's that are pending TBPOC approval. However, the CCO's were not discussed/reviewed.

Tony attended the weekly TC teleconference for discussion/direction on resolution of transverse indications in the OBG.

Tuesday, September 28, 2009

Participated on consultant selection interview panel for a Claims/Scheduling consultant contract for the SAS project. Six firms were interviewed throughout the day.

Wednesday, September 29, 2009

Attending briefing with PMT on CCO 108S1

Weekly SAS management meeting not held today.

Core team meeting held with ABF at 4:30 with Doug Coe and Ken Terpstra in China. Among other things, Ken discussed approach and developments in establishing an east end fabrication support team to expedite issues during fabrication.

Thursday, October 1, 2009

Bi-weekly senior staff meeting held this morning. Reviewed outstanding action items and correspondence.

Met with Peter van der Waart and Sam Choy to discuss requests for CCO's from Goodwin and JSW. In addition, the recent notification of delay's to shipment of tower saddle from JSW.

Met with Mike Flowers and Sam Choy on insurance requirements for extending the project limits throughout the Skyway.

Friday, October 2, 2009

Attended monthly YBI contractor coordination meeting at CCMeyer's office on YBI. Brian Petersen there for ABF.

Field reviewed the work at W2 and vicinity. Post tensioning work on transverse PT and vertical tiedowns underway.



Gary Pursell
Resident Engineer, SAS Bridge

Category 45.01

REC'D H31 OCT-05 #011065