

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 984
Project Work Day No. 1194
Date 08/24/2009

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

CR

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal					IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	7			1						Terry Cronk	ABF
2	1	Laborer	7			1						Rigiberto Campos	ABF
3	1	Pile Driver/Welder	8									Henry Wheat	ABF
4	1	Elevator Operator	8									Howard Schroyer	ABF
5	1	Pile Driver Foreman	6									Nigel Lohse	ABF
6	1	Pile Driver				8						Kurt Chaisson	ABF
7	1	Pile Driver				8						Jesse Johnasen	ABF
8	1	Operator Apprentice/oiler	8									Ross Scott	ABF
9	1	2 nd Crane Operator								8		Ben Scott	ABF Pier 7
10	1	Pile Driver				8						Richie Yambo	ABF
11	1	Pile Driver	6			1				1		Jeff Scott	ABF late
12	1	Pile Driver/Welder	8									Harry Wheat	ABF
13	1	Pile Driver	5			8						Jamal Whitney	ABF
14	1	Pile Driver	8									Danny Schwartz	ABF
	1	Crane LR 1300	7			1						Help TT	ABF
	1	2 nd crane Bigge								8			ABF
	1	1 st Man Lift S-125	8										ABF
	1	2nd Man Lift S-125								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF at ground
	1	MQ Power Generator 220	8										ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8										ABF central
	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

Weather: Foggy morning, 54 F low 70 F high. Medium winds.

REC'D H31 OCT-06 #011101

Description of Operation:

ABF is working on clean up at ground and at the deck level.

ABF is using 3 dumpsters to collect the trash from formwork removal.

ABF is cleaning all debris from top of the lowered platform.

ABF finished drilling holes for E-Line and W-Line closure pour epoxy bars. ABF is awaiting for RSC to start the work.

ABF is grinding the bottom of W2 to make it class 1 finish.

ABF continues to grind the sides if the Vertical Tie downs cover slabs.

The welders Henry and Harry are working on strengthening connections of supporting brackets to the beams under the deck. Terry was preparing additional stiffener plates to be used for W36 beams.

ABF started the formwork for the blockouts on top of W2 at the location of Vertical PT Bars and vertical prestressing tendons. SDI plans to start stressing of tendons soon.

ABF continues to work on Falsework and formwork removal from the VOIDS area.

A crew of 4 people is assigned to remove the wood posts, steel beams etc. from the north-west VOID. Terry and Nigel also assisted the crew. The crew is working on the sloping portion of the south-west void.

The crane was used a few times to lower the removed material in to the dumpsters.

RSC is scheduled to come tomorrow to install the epoxy rods in the closure pours.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3. The foundation work seems to be coming to completion.
- CC Myers has erected last but one (group of 4) of the columns for the South Side Detour. They continue to erect additional towers/columns.
 - CC Myers had built the most of foundations and are ready for supporting columns.
 - CC Myers are erecting frames for Labor Day Week end work.
 - CC Myers are looking in to the false work failure of yesterday afternoon.
- ABF continues to erect the Frames for Temporary Tower Columns G.
- The Weekly staff meeting normally held on Mondays has been changed to Tuesdays at 8 AM starting this week.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep

M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION		False Drill & Bolt	S.S. strip	False Work Fabrication	Super Vision	False work removed	P.T. form work
									COST CODE	TOTAL HOURS						
							CRONK, TERRY	1	ST	8		2	1	4		
							LOHSE, NIGEL	2	ST	8			2	1	4	
							ADAMS, A.		ST							
							CHAISSON, K.	3	ST	8						
							JOHANSEN, J.	4	ST	8						
							WHEAT, HARRY	5	ST	8						
							WHEAT, HENRY	6	ST	8						
							DELEY, ABASI		ST							
							WHITNEY, JAMAL	7	ST	8						
							YAMBAO, R.S.	8	ST	8						

Supervisor's Daily Report

- Continue to Drill & Bolt underslung beams
- Continue to Strip Jacking Saddle
- Falsework Fabrication Crat down stich Plates
- Supervision
- Concrete Sanding
- General Clean-Up

Breaks and Meals

Were employees afforded an opportunity for the morning rest period? (Y) N (N) If No explain:
 Were employees afforded an opportunity for the scheduled meal period? (Y) N (N) If No explain:
 Were employees afforded an opportunity for the afternoon rest period? (Y) N (N) If No explain:

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Licbher		
	Graball		

DATE: **8-24-09**

FOREMAN: **Nigel Lohse**

JOB NO.: **660110**

First Work Period Times
Start: **7:00** Finish: **12:00**

Operations Cease

Second Work Period Times
Start: **12:40** Finish: **3:30**



WEATHER: **Overcast**

M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	W2 CRANE OPERS & EQ	TEMP ELEV OPERATOR	CONCRETE PREP	COST CODE	TOTAL HOURS	
														ST	OT
							CAMPOS, R.C.	LBR 9		0311210	0118000	0315220		8	
							Scott, Jeff	10						7	
							SCOTT, BEN	OEJ2							
							THOMAS, DALE	OEPD1							
							ROSS, SCOTT	OEA2 11						8	
							SCHROYER, H.B.	OEMMH 12						8.5	
							CONFERRAS, BYRON	LBR							
							SCHWARTZ, DANNY	LBRA3 13						8	

SUPERVISOR'S DAILY REPORT		BREAKS AND MEALS	
DESCRIPTION	HOURS	Were employees afforded an opportunity for the morning rest period?	If No explain:
Jeff Scott had an early doctors appointment		<input checked="" type="radio"/> Y	N
		Were employees afforded an opportunity for the scheduled meal period?	If No explain:
		<input checked="" type="radio"/> Y	N
		Were employees afforded an opportunity for the afternoon rest period?	If No explain:
		<input checked="" type="radio"/> Y	N
ACCIDENTS & INCIDENTS			
EQUIPMENT REPORT			
EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS