

GR

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 13  
Project Work Day No. 1223  
Date 09/22/2009  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS					
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	#34 Pre-stress CIP Conc. at W2	CCO for VOIDS Removal	PT Forms Installation for grouting	CCO for hand rails for Labor Day							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman			8											Terry Cronk	ABF
2	1	Laborer				8										Rigiberto Campos	ABF
3	1	Elevator Operator	8													Howard Schroyer	ABF.
4	1	Pile Driver Foreman			8											Nigel Lohse	ABF
5	1	Pile Driver				8										Kurt Chaisson	ABF
6	1	Pile Driver			8											Jesse Johnasen	ABF
7	1	Operator Apprentice/oiler			8											Ross Scott	ABF
8	1	2 <sup>nd</sup> Crane Operator			8											Ben Scott	ABF
9	1	Pile Driver				8										Richie Yambo	ABF
10	1	Pile Driver				8										Jamal Whitney	ABF
11	1	Pile Driver												8		Danny Schwartz	ABF school
12	1	OEP	7			1										Joe Shawn	ABF
	1	Crane LR 1300	7			1										Help Temporary Towers also	ABF
	1	2 <sup>nd</sup> crane Bigge												8			ABF
	1	1 <sup>st</sup> Man Lift	8														ABF Elec.
	1	2nd Man Lift												8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4005												8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009												8			ABF at ground
	1	MQ Power Generator 220	8														ABF Main power
	1	Ingersoll Rand Air compressor 20-2183	8														ABF central
	1	Forklift Hertz Rental 544D-10	8														ABF
	1	Pickup	8														ABF
	1	Elevator	8														ABF

Weather: Cloudy and Foggy morning, 56 F low 68 high. Medium winds.

## Description of Operation:

- ABF is working on clean up at ground and at the deck level.
  - ABF is using 2 dumpsters to collect the trash from formwork removal.
- ABF continues to work in the north-east VOID to remove form work.
  - The main work is expected to be completed Today.
  - After this we will have some correction and clean up work.
- ABF/SDI received the bottom plate assemblies back after repair yesterday.
  - Today they received 7 coils of strands. Additional coils to come. These strands are for Vertical Tie Downs.
    - ABF's Terry helped unload and move these to top of W2.
    - SDI assembled all parts required for connection of bearing plates, couplings etc.
- ABF installed all Bottom Bearing Plates on the north and south foundation wells.
  - SDI is suppose to install other parts.
- ABF's Temporary Tower Group started to mov the 480 V electric line from top of deck to underneath. This makes it safer. (It was part of my presentation in the safety meeting on 9/10/09, and was apparently noted by Gary Pursell.)
- They continued to work on it today to support this cable from the existing falsework beams.
  - ABF carried out the weight test and drop test of the elevator.
  - Three people from San Francisco's fire Department were there.
  - The tests were found to be OK.
  - After the drop test, ABF replaced many of the parts of the Elevator as required by the maintenance.
  - The elevator was out of service in the interim from 7:30 AM to 2 PM.

## Additional Work at or outside of the W2 Site:

- CC Myers has started to rework on the moved out portion of the bridge.
- They working on lowerng the moved out portion of the bridge.
- CC Myers continues dismanteling the existing portion of the bridge which was not moved and has been isolated because of SSD.
- Gil is not in today.
  - As such the regular staff meeting was cancelled.
  - It will be rescheduled when Gil comes back.

Lalit Mathur, P.E.



Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 9-22-09

FOREMAN: Terry Cronk

JOB NO.: 660110

First Work Period Times  
Start: 7:00 Finish: 12:00

Operations Cease


Second Work Period Times  
Start: 12:40 Finish: 3:30



M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	W2 CRANE & FD OPERS	TEMP ELEV OPERATOR	COST CODE		BREAKS AND MEALS	ACCIDENTS & INCIDENTS				
												TOTAL HOURS	↓						
								LBR	8	0311210	0118000	8							
							Ben	8											
							SCOTT, JEFF	OESEF1											
							SHOWMAN, JOE	OESEF1	9										
							ROSS, SCOTT	OEAS3	10										
							SCHROYER, H.B.	OEMMH	11										
							SCHWARTZ, DANNY	LBRA3											
SUPERVISOR'S DAILY REPORT																			
												Were employees afforded an opportunity for the morning rest period?		Y N		If No explain:			
												Were employees afforded an opportunity for the scheduled meal period?		Y N		If No explain:			
												Were employees afforded an opportunity for the afternoon rest period?		Y N		If No explain:			
EQUIPMENT REPORT																			
												EQUIPMENT NO.		DESCRIPTION		HOURS		ISSUES/REPAIRS	

FOREMAN'S DAILY TIME SHEET  
 DATE: 9-22-09  
 FOREMAN: TERRY CRONK

First Work Period Times  
 Start: 7:00 Finish: 12:00  
 Operations Cease  
 Second Work Period Times  
 Start: 12:40 Finish: 3:30



WEATHER: Clear  
 JOB NO.: 660110

M	T	W	TH	F	SA	S	NAME	CLASSIFICATION	WORK DESCRIPTION	COST CODE	TOTAL HOURS		S-S Strip	Install Cable Brackets	Cable Tension Truck	Scaffolding	Clean Up
											ST	OT					
							CRONK, TERRY	PDRF	1		6	1					
							LOHSE, NIGEL	PDRF	2		6	1					
							CHAISSON, K.	PDR	3								
							JOHANSEN, J.	PDR	4		6	1					
							WHITNEY, JAMAL	PDR A4	5								
							YAMBAO, R.S.	PDR A7	6								

SUPERVISOR'S DAILY REPORT

- SDF on site  
 - Re-install Cable Tension Tower Brackets  
 - Unload SDF tension truck  
 - Complete Scaffolding, Saddle Stripout Supervision  
 - Clean-Up

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?  Y  N If No explain:  
 Were employees afforded an opportunity for the scheduled meal period?  Y  N If No explain:  
 Were employees afforded an opportunity for the afternoon rest period?  Y  N If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Cable		
	net		
	Cracked		

