

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 964
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No	Day No. 1174
Form HC-10A (Rev 6/80)	04-0120F4	Date	8/3/2009

Weather: Overcast and cool (AM)
Sunny and cool (PM)

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0700 Stop 1600

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8

EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS
Equip. #	NO M E N	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

Description of Operation:
Erect Temporary Truss and Towers:

FIELD WORK:

I worked with Matt Bruce throughout the day attempting to complete a surveying loop to confirm the Contractors surveying data for the Temporary Tower work. Since there is little time left before the Labor Day weekend closure of the Bay Bridge, access to certain surveying points is limited. We worked through lunch and were able to reach noted elevations verified by Rick Erskine's data. We started at the NGVD Army 2 hub, just East of the Contractors trailer and South of the Pier W2. From here, we shot points down the road to the parking lot East of the South South Detour trailer and finished the day at a point known as "pt. 6164" that is at the top of the stairs going from Macalla rd / Northgate rd up to the SSD parking lot. We compared our readings and came in 3mm low.

Elsewhere in the field, the shear leg crane was brought around Yerba Buena Island in preparation for lifting the truss section from Field Splice E15 to FS E17 tomorrow. They have to go around the island because the boom of the crane is too high to go under the East section of the Bay Bridge.

OFFICE WORK:

- Diary work
- Reviewed Submittal 1279 concerning Erection of FS E15 to FS E17
- Reviewed plans and specifications
- Reviewed the ZPMC Shipping List for Shipment #3
- Got the EEO Employee Interview turned in for the project

REC'D 1031 OCT-15 #011217


- Organize and update the Truss and Tower plan sheets.

CONVERSATIONS:

OVERTIME: Accrued 2 hours of overtime today covering the Contractors work.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.