

152

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 972
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 1182
Form HC-10A (Rev. 6/80)	04-0120F4	Date	8/11/2009

Weather: Overcast and cool (AM)
Sunny and cool (PM)

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0700 Stop 1530

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – American Bridge - Fluor JV

HOURS - ITEM NO. 8											REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	Name Contractor	
		Traylor Dutra										

Description of Operation:

Erect Temporary Truss and Towers: Bolting Truss Segments E13 to E14

FIELD WORK:

Out at pier 7 the workers are continuing to bolt up the connection between segments E13 and E14, comprising FS E17 to FS E20. Masoud Modanlou is observing this activity and will have the detailed diary for the work including labor and equipment.

The shear leg crane was brought around to the South side of the existing bridge to check for clearance in case they would like to erect OBG segments from there. If they have the room to install from the South side of the Temp Towers they can continue to install trusses on the W-Line, leaving the segment between Tower D and Tower F open for T1 Tower installation. This would allow them to erect the trusses from Tower F through Tower H while the shear leg crane is available because once the OBG sections arrive the crane will be used solely for that. By the afternoon it appeared as though the crane was between the existing bridge and the Temp Towers with room. By the end of the day we did not get any official confirmation though.

OFFICE WORK:

- Diary work
- Met with Scott Tudor about the Temp Tower activities coming in the future
- Helped Thanh Le get familiar with his new duties helping the Working Drawing Campus
- Reviewed documents, Plans, and Specifications for Tower H and Trusses on both the East and West Lines

REC'D H31 OCT-15 #011223

CONVERSATIONS:

The 1330 hrs meeting was canceled today because John Callaghan is in China and Scott had to leave around 1300 hrs today, and Bill O'Sullivan is not really with the Temp Tower group anymore, but I did get a chance to speak with Scott Tudor about the upcoming events for the Temporary Towers. We spoke at length about some of the possibilities regarding erection procedures, all of which are subject to one thing or another. We will know more about field activities as the week progresses.

OVERTIME: No overtime today.

Inspector: Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.