

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No. 1024
 Project Work Day No. 1234
 Date 10/02/2009
 Shift Hours Start 6:30 Stop 3:30
 Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	Over Time	Surveying							IDLE OR DOWN	Name	Contractor
	1	Temp tower and trusses												
		Iron Worker Foreman	8									1	Ed Meyer	ABF/ JV
		Iron Worker App.	8									1	Matthew Cochran	ABF/ JV
		Iron Worker Jrny	8									1	Stanley Dalie	ABF/ JV
		Iron Worker Jrny	8									1	Jerry Kubala	ABF/ JV
		Iron Worker Jrny	8									1	Kevin Ratcliffe	ABF/ JV
		Iron Worker App.	8									1	Chris Biskner	ABF/ JV
		Iron Worker Foreman										1	Carlos Valverde	ABF/ JV
		Iron Worker Jrny										1	Steven Batiste	ABF/ JV
		Iron Worker App.											Jose Morales	ABF/ JV
		Iron Worker Jrny										1	Webb Daryyl	ABF/ JV
		Iron Worker Jrny										1	Josue Galvan	ABF/ JV
		Iron Worker Jrny										1	Gabriel Rios	ABF/ JV
		Iron Worker Foreman	8										James Sturgeon	ABF/ JV
		Iron Worker	8										Matt Chamberlain	ABF/ JV
		Iron Worker App. Mechanic	8										Ronald Damerl	ABF/ JV
		Iron Worker	8										Eduardo Jimenez	
		Iron Worker Jrny	8										Casey Lux	ABF/ JV
		Iron Worker Jrny	8										Mike Maday	ABF/ JV
		Iron Worker Jrny	8									1	Barry Rothman	ABF/ JV
		Iron Worker Jrny	8									1	Jaime Baragan	ABF/ JV
		Iron Worker Foreman	8									1	David Lucero	ABF/ JV
		Iron Worker Jrny	8									1	Matt Holt	ABF/ JV
		Iron Worker Jrny	8									1	James Laahs	ABF/ JV
		Iron Worker Jrny	8									1	Aaron Kent	ABF/ JV
		Iron Worker Jrny	8									1	Ethan Kent	ABF/ JV
		Iron Worker Jrny	8									1	Jose Meza Amaya	ABF/ JV
		Iron Worker Jrny	8									1	Obra Paulk	ABF/ JV
		Crane Operator	8										Rodney Anderson	ABF/ JV
		Crane Operator	8										Ernie Hamilton	ABF/ JV
		Crane Operator	8										Mike Klein	ABF/ JV

REC'D OCT-16-2009 11:24


		Oiler	8										Daniel Martinez	ABF/ JV
		Oiler	8										Chris Rayne	ABF/ JV
		Deck Eng.	8										Theo Rohr	ABF/ JV
		Deck Eng.	8										Dick Shafer	ABF/ JV
		Iron worker Foreman	8								1		Frank Brajkovich	ABF/ JV
		Iron worker Jrny	8								1		D. Bazewicz	ABF/ JV
		Iron worker Jrny	8								1		Rory Hogan	ABF/ JV
		Iron worker Jrny	8								1		Salvador Sandoval	ABF/ JV
		Iron worker App.	8								1		Jeremy Dolman	ABF/ JV
		Iron worker Jrny	8								1		Earl Rich Clayborn	ABF/ JV
		Iron worker App.	8								1		Jackson Todd	ABF/ JV
		Iron worker Jrny	8								1		Wayne Wheeler	ABF/ JV
		Iron worker Jrny	8								1		James Zhen	ABF/ JV
240ft boom	1	Ringer barge I												ABF/ JV
260ft boom	1	Ringer barge II												ABF/ JV
481 93 5006 481 40 7013	2	Man lift												ABF/ JV
	2	Welding machine												ABF/ JV
58084	1	RT 160 crane												ABF/ JV
6- 18-4293, 4217	2	IR Compressor												ABF/ JV
549 07 5006	1	Generator												ABF/ JV
412 10 7101 417 40 5029	1	Forklift												ABF/ JV
Welar I, II, XII	3	Barge												ABF/ JV
KRS 180-8, 318	2	Barge												ABF/ JV
TEC 35, 36, 27	3	Barge												ABF/ JV
YC -1333	1	Barge												ABF/ JV
OC 260, 261, 262, 265	4	Barge												ABF/ JV

Weather: Overcast, partial cloudy, 60 F

Description of Operation:

Trusses





1. Hooking Shear Leg picking apparatus to truss segment 12 (W line).
2. Picking truss segment 12 from north side of warehouse and shipping it to the East side of warehouse and stacking the truss on top of truss segment 7 loaded on material barge for field splice W 17.
3. Bolting, snug tightening of the bolts and torquing bolts in upper and lower chords at Field splice E17. Three of bolt holes in upper chords were rimmed about 1/16 in. to fit the bolts
4. Torquing bolts in diagonal member of truss at field splice E17.
5. Widening of boltholes in base plates of tower H bents from 2½ in. to 6.0 in.
6. Welding steel brackets on tower H column for erection of ladder.
7. Welding angle iron and small steel plates on top of truss pedestals at E line truss.

Miscellaneous

Additional Work on/off site:



1. Sorting bolts to be used for splicing truss sections.
2. Installing walkway with the bracing support on OBG gantry superstructure beam and bolting them.
3. Setting gratings and guardrails along both side of walkway and securing them by bolting.
4. Installing box structure on the barge loaded with OBG cradle L4W to support the gantry beams
5. Miscellaneous works.

Inspector:

Masoud Modanlou

Trans Engineer (C)/Asst. Struct. Rep